

Powell Creek Filter Marsh (Lee County Project # 208584)

December 2011 Status Report

Summary of previous months' work

- Obtained SFWMD ERP letter modification
- Revised construction plans set
- Resubmitted LDO plans
- Revised and Completed Bid documents
- Coordinated Gopher Tortoise relocation and silt fence installation
- Attended pre-bid meeting and started working on addendum 1

Anticipated progress in following month

- Issue Addendums to bid as needed
- Complete gopher tortoise relocation
- Open bids

October 2011 Status Report

Summary of previous month's work

- Obtained SFWMD ERP
- Coordinated LDO comments with Lee Co DOT
- Sent complete set of Bid Documents to Lee County
- Conducted Gopher tortoise relocation survey
- Coordinated Gopher Tortoise relocation permitting

Anticipated progress in following month

- Revise Filter Marsh Layout configuration
- Prepare and submit gopher tortoise relocation application
- Revise Construction Plan Set
- Submit Letter Modification to SFWMD
- Resubmit plans for LDO review
- Generate Addendums to Bid documents

September 2011 Status Report

Summary of previous month's work

- Obtained ACOE Nationwide Permit
- Submitted LDO application
- Sent Draft Tech Specs, Bid Schedule and Construction plans to Lee County for review

- Coordinated with SFWMD language to be included in ERP
- Coordinated Gopher Tortoise relocation permitting
- Drafted preliminary Water Quality Monitoring Plan

Anticipated progress in following month

- Incorporate County comments to bid package and construction plans
- Complete coordination with SFWMD on ERP language
- Respond to LDO comments if necessary
- Conduct gopher tortoise re-survey of project footprint and prepare and submit gopher tortoise relocation application

#### August 2011 Status Report

Summary of previous month's work

- Coordinate with and submitted RAI response to ACOE
- Submitted additional information to SFWMD
- Construction plans review and specifications in preparation for bid package.
- Finalizing LDO package

Anticipated progress in following month

- Prepare bid package
- Continue coordination with USACE regarding credits
- Submit LDO application

#### July 2011 Status Report

Summary of previous month's work

- Held a GoTOMeeting/Teleconference with ACOE staff in Jacksonville to further discuss the potential of obtaining mitigation credits.
- Construction plans review in preparation for bid package.
- DO application under preparation

Anticipated progress in following month

- Prepare bid package
- Continue coordination with USACE regarding credits
- Submit DO application