

ID	Task Mode	Task Name	Calendar Days	Start	Finish	Predecessor	Timeline																														
							2022			Half 2, 2022					Half 1, 2023					Half 2, 2023					Half 1, 2024					Half 2, 2024							
							M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S
0		LEETRAN LEHIGH ACRES PARK AND RIDE FACILITY	1156 days	Tue 8/31/21	Tue 10/29/24																																
1		NTP - Design to CN Design Firm	1 day	Tue 8/31/21	Tue 8/31/21																																
2		Inventory, Site Analysis and Programming	90 days	Tue 8/31/21	Sun 11/28/21																																
3		Schematic Design and Review Period	60 days	Mon 11/29/21	Thu 1/27/22	2																															
4		Design Development Phase (60% CD)	154 days	Fri 1/28/22	Thu 6/30/22	3																															
5		Design Development Submittal (60% CD) to Facilities/LeeTran	1 day	Fri 7/1/22	Fri 7/1/22	4																															
6		Design Development Review Mtg with EOPC and LeeTran/Facilities	1 day	Tue 7/12/22	Tue 7/12/22	5																															
7		County Review and Comment with Approval to Next Phase	18 days	Fri 7/1/22	Mon 7/18/22																																
8		Construction Docs Prep to 90% CDs	171 days	Tue 7/19/22	Thu 1/5/23	7																															
9		90% Construction Docs Submittal to Facilities/LeeTran	1 day	Fri 1/6/23	Fri 1/6/23	8																															
10		90% Construction Doc. Review Mtg with EOPC and LeeTran/Facilities	1 day	Thu 1/12/23	Thu 1/12/23	9																															
11		County Review and Comment with Approval to Complete Docs	15 days	Thu 1/12/23	Thu 1/26/23	8																															
12		Prepare Bidding and Construction Documents	28 days	Fri 1/27/23	Thu 2/23/23	11																															
13		100% Submittal Docs to County	1 day	Thu 2/23/23	Thu 2/23/23																																
14		100% Construction Doc. Review Mtg with EOPC and LeeTran/Facilities	11 days	Fri 2/24/23	Mon 3/6/23	12																															
15		Prepare Contractor Bid Solicitation (30 days)	30 days	Tue 3/7/23	Wed 4/5/23	14																															
16		Advertise (30 days)	35 days	Thu 4/6/23	Wed 5/10/23	15																															
17		Pre-Bid Meeting	1 day	Wed 4/19/23	Wed 4/19/23																																
18		Contractor Bid Opening	1 day	Wed 5/10/23	Wed 5/10/23																																
19		Contractor Bid Evaluations (Due Diligence)	40 days	Thu 5/11/23	Mon 6/19/23	18																															
20		Board Agenda AIR Submittal Deadline to 7/25/23	36 days	Tue 6/20/23	Tue 7/25/23	19																															
21		BoCC - Contract Award 8/15/23	1 day	Tue 8/15/23	Tue 8/15/23	20																															
22		Contract Issued Notice to Proceed	16 days	Wed 8/16/23	Thu 8/31/23	21																															
23		Construction on Site up to Substantial Completion	330 days	Tue 9/5/23	Tue 7/30/24	22																															
24		Substantial Completion/Certificate of Occupancy	0 days	Tue 7/30/24	Tue 7/30/24	23																															
25		Punch Work/O&M Manuals/Closeout Docs	90 days	Wed 7/31/24	Mon 10/28/24	24																															
26		Final Completion	1 day	Tue 10/29/24	Tue 10/29/24	25																															

