



H.B. Fuller

Pull Test Results Form

Project Name: LEE COUNTY PUBLIC SAFETY BUILDING		
Address: 14750 6 MILE CYPRESS PARKWAY, FORT MYERS, FL 33912		
Roof Area Location: MAIN BUILDING REAR	Ambient Temp: 82.00°F	Test Date: 04/12/22
Building Height: ONE STOREY	Building Width:	Building Length:
Adhesive Tested: FTR-601		
Batch Number: 0921-0335		
Adhesive Bead Spacing: 6"O.C, 12"O.C.		
Board Stock Tested: 3/4 PLYWOOD AND DENSDECK		
Test Equipment: PFT2000A		
Calibration Date: 12/22/20		
Max Capacity of Tester: 2000		
Test Performed By: ANDREW BATEMAN		
Witnessed By: LEE COUNTY		
Test Areas Repaired By: LEE COUNTY MAINTENANCE		
Project Type (Check One): <input type="checkbox"/> New Construction <input checked="" type="checkbox"/> Tear-Off <input type="checkbox"/> Recover		
Substrate Tested:		
<input type="checkbox"/> Steel	<input type="checkbox"/> Structural Concrete	
<input type="checkbox"/> Fiberglass	Check One: <input type="checkbox"/> Poured In Place <input type="checkbox"/> Precast	
<input type="checkbox"/> Lightweight Structural Concrete	<input type="checkbox"/> Gypsum	
<input checked="" type="checkbox"/> Lightweight Insulating Concrete	Check One: <input type="checkbox"/> Poured In Place <input type="checkbox"/> Precast	
<input type="checkbox"/> Cementitious Wood Fiber	<input type="checkbox"/> Wood	
	Check One: <input type="checkbox"/> Plank <input type="checkbox"/> Laminated	
<input type="checkbox"/> Other:		
Test Procedure: Test conducted per ANSI/SPRI IA - 1 2015 Specification		

Click [HERE](#) to view ANSI/SPRI IA – 1 2015 standards.

HB Fuller cannot be held responsible for the water tightness of the repairs where tests were performed, nor can they be held responsible for the structural integrity of the roof deck or any material below the adhesive.

Pull Test Results Form

[Google Earth Link](#)

Insert Aerial Photo or draw roof sketch (mark test area locations)



Comments: TESTED THREE LOCATIONS. TEST LOCATION ONE WAS CONDUCTED IN THE REAR RIGHT CORNER OF THE BUILDING. TEST ONE WAS CONDUCTED AT 12" O.C. AND PULLED TO FAILURE. TEST LOCATION TWO WAS CONDUCTED IN THE CENTER OF THE PERIMETER IN REAR OF THE BUILDING. TEST NUMBER TWO WAS CONDUCTED AT 12" O.C. AND PULLED UNTIL UPLIFT REQUIREMENTS WHERE MET. TEST LOCATION THREE WAS CONDUCTED IN THE MIDDLE OF THE FIELD OF REAR OF BUILDING. TEST NUMBER THREE WAS CONDUCTED AT 6" O.C. AND WAS PULLED UNTIL UPLIFT REQUIREMENTS WHERE MET. ALL THREE TEST WERE CONDUCTED OVER LIGHT WEIGHT INSULATING CONCRETE WITH A DENSDECK COVER BOARD.

Pull Test Results Form

Results:

	Uplift Resistance <small>(Pounds per Square Foot)</small>		Adhesive Application	Mode of Failure
Test #1	135	PSF	12" O.C.	Substrate Other:
Test #2	240	PSF	12" O.C.	Test Stopped - Uplift Requirements Met Other:
Test #3	255	PSF	6" O.C.	Test Stopped - Uplift Requirements Met Other:
Test #4		PSF		Choose an item Other:
Test #5		PSF		Choose an item Other:
Test #6		PSF		Choose an item Other:
Test #7		PSF		Choose an item Other:
Test #8		PSF		Choose an item Other:
Test #9		PSF		Choose an item Other:
Test #10		PSF		Choose an item Other:
Test #11		PSF		Choose an item Other:
Test #12		PSF		Choose an item Other:

ADHESION TESTING ON THIS PROJECT WAS CONDUCTED WITH:
RESULTS ARE VALID FOR THIS ADHESIVE ONLY.

FIBERTITE FTR-601

Remarks:

Pull Test Results Form

Photographs: (Page 1)


When importing pictures into this report, please insert images directly into the boxes below by clicking on the picture icon.



TEST #1 12" O.C. CORNER



SUBSTRATE FAILURE



TEST #2 12" O.C. PERIMETER




UPLIFT REQUIREMENTS MET TEST STOPPED

Pull Test Results Form

Photographs: (Page 2)

When importing pictures into this report, please insert images directly into the boxes below by clicking on the picture icon.



TEST #3 6" O.C. FIELD



UPLIFT REQUIREMENTS MET TEST STOPPED