

Invest 92L (August 25-27, 2017) & Hurricane Irma (September 10, 2017)

- Rain Events Triggered a 3 Phase Flood Response Plan
- Phases 1& 2 Complete and Summary of Findings
- Phase 3 Southern Lee County Flood Mitigation Plan
- Follow our progress on www.leegov.com/flooding

FLOOD RESPONSE PLAN

TPHASE

Immediate Storm Debris Removal from Obstructed Waterways

2_{PHASE}

Flood Assessments – Identify Impediments to Storm Flow for Near Term or Short Term Remedial Efforts

3_{PHASE}


Long Term Plan – Stormwater Master Plans Updates to Address Long Term Remedial Projects: Southern Lee County Flood Mitigation Plan

PHASE 1: Scope of Work

- Immediate Storm Debris Removal from Obstructed Waterways:
 - Aerial Recon and Field Inspections
 - Orange River, Hickey Creek, Bedman Creek
 - Estero River
 - East Mulloch Water Control District (fka EMDD)
 - County Canals
 - Pursued FEMA and Natural Resources Conservation Services (NRCS) funding

PHASE 2: Scope of Work

- Preliminary Assessment to Identify Short-term Relief Activities:
 - Review Current Water Management Plans
 - Field Inspections & Collect Information About Flooding
 - Interact With Public & Review Observation Form Submittals & Requests For Action (RFAs)
 - Prioritization Based on Watersheds that Suffered Significant Home & Structural Flooding
 - Identify Conceptual Engineered Solutions for Long-term Mitigation Study



FINDINGS

- Rainfall/ Runoff
- Impediments to Flow
- Permitting Observations
- Long-term Planning

RAINFALL & RUNOFF

"A massive amount of rainfall of 13.06 to 17.45 inches from Hurricane Irma (possibly a1,000-year storm event) fell on eastern Lee County." - Aim Engineerng, Inc


"While the rainfall totals alone were significant and were expected to cause flooding, the very short time period between events, exacerbated conditions, as the Estero River North Branch and Imperial River were unable to recover from the Invest 92L rainfall before Hurricane Irma." – Waldrop Engineering




RAINFALL & RUNOFF

- Invest 92L (August 22-25, 2017) & Hurricane Irma were major rainfall events singularly and cumulatively.
 - Storm frequency depended on location within County
- Impacts to multiple jurisdictions municipalities, agencies, private property
- Drainage system was overwhelmed by run-off resulting in extensive flooding, exceeded most design standards & natural carrying capacity of creeks, streams, rivers
- Water levels did not fully recover from Invest 92L before Hurricane Irma arrived
- Storm surge in the Caloosahatchee restricted discharge capabilities of tributaries (Orange River, Bedman, Hickey Creek)










20-Day Rainfall

Totals & Frequency 8/23/17 - 9/11/17









≥USGS


USGS 02291673 TENMILE CANAL AT CONTROL NEAR ESTERO, FL



Source: USGS Station 02291673



Imperial River at Felts Avenue 2017 Water Elevations




Imperial River at Bonita Grande 2017 Water Elevations



IMPEDIMENTS TO FLOW

- Inventory Created Based on Field Observations
 - Vegetation excessive growth
 - Debris-blocking catch basins, culverts, ditches, canals- existing & storm generated
 - Fences across waterways
 - Erosion and siltation
 - Structural failures- culverts, private bridges, control structures
- Affected the depth and duration of flooding
- Multi-jurisdictional, lack of system continuity and inconsistent operations and maintenance (O&M)
- Removing blockages can bring back built capacity at best, flooding still expected for similar sized storm events























PERMITTING OBSERVATIONS


- Homes Built To Current FEMA 100 Year Elevation Were Not Flooded (Post '92)
- Rainfall Event Exceeded Design Capacity Of System
- Permit Criteria Addresses Differing Elements Of The Community: Road Elevations, Stormwater System, House Pads, Dialogue With South Florida Water Management District (SFWMD) Recommended
- Development Patterns Impact Flooding Master Planning
- Lack Of Continuity Throughout Watershed, Multiple Entity/Jurisdictions, Lack Of Downstream Impact Review
- Older Development Has Encroached Into Floodways & Reduced Historic Conveyance Capacity
- Need for Communities to Maintain Stormwater System in Accordance With SFWMD Permit
















PHASE 2: Action

- Continued Clearing Obstructions Identified in Assessments
 - County crews in the Villas
 - Cleaning and snagging efforts in the following waterbodies:
 Whiskey Creek, FPL ditch, Nine Mile Run, Buckingham Trails,
 Buckingham Airfield ditch, Bayshore Creek
 - Next phase of East Mulloch Water Control District (fka EMDD) clearing – Natural Resources Conservation Service (NRCS)
 - EMDD weir repair and sediment removal NRCS
 - Ten Mile Canal Sediment Removal- NRCS
- Pursue Funding for Projects Hazard Mitigation Grant Program, legislative requests





East Mulloch Water Control District Weir at US 41







East Mulloch Water Control District Debris Removal





Ten Mile Canal Sediment Removal

PHASE 3: LONG-TERM PLAN

- Provide an overall assessment of different geographic regions of the county regarding surface water management. The goal of this project is to establish plans to reduce flooding on a larger regional scale.
- Examine potential capital projects identified in Phase 2 reports, require further investigation.
- Selected Watersheds south of Caloosahatchee due to extent of impact and age/accuracy of existing planning efforts, existing studies for North Fort Myers are most recent and remain valid.

PHASE 3: LONG-TERM PLAN (cont)

- Advertised and selected through Competitive Negotiations process professional consultant services
- Project Team Lee County, AIM Engineering, Johnson Engineering, ATM Engineering, ADA Engineering

PHASE 3: Scope of Work

Southern Lee County Flood Mitigation Plan

- Task 1 Project Coordination
- Task 2 Identify Potential Flood Improvement Projects
- Task 3 Regional Model Development
- Task 4 Modeling of Flood Protection Projects
- Task 5 Surveying
- Task 6 Agency Coordination
- Task 7 Project Evaluation Reports


PHASE 3: Scope of Work

Southern Lee County Flood Mitigation Plan

- Task 8 Priority Matrix
- Task 9 Public Involvement
- Task 10 Build Out Analysis
- Task 11 Basin Storage/ Discharge Analysis
- Task 12 Summary Report

Task 3 Regional Model Development

- Computer Generated
 Simulation of Regional
 Hydrology in Response to Storm
 Events
- Utilizes Extensive Survey, Topography, Water Level, Flow information
- Proposed Projects can be evaluated for their ability to reduce level and duration of flooding



PHASE 3: LONG-TERM PLAN

Expectations

- Lee County subject to major tropical activity
- Invest 92L and Irma were extraordinary events
- Overall land grade is very flat
- Historic flow patterns relied on large expanses of floodplain
- Sheet flow in headwaters collect to shallow tributaries to tidal creeks
- Tide and storm surge effects ability to drain
- Cannot "flood proof" all property

Priorities

- Eliminate flood intrusion into homes
- Evacuation and collector routes provide safe passage

Interactive Website www.leegov.com/flooding

- Stay Updated/ Track Progress
- Story Board provides interesting and valuable information
- http://www.leegov.com/flooding