



Lee County
Department of Transportation
1500 Monroe Street
Fort Myers, FL 33901
(239) 533-8580 (239) 485-8520 Fax

ROADWATCH UPDATE
April 24, 2025 to April 30, 2025

1. Road Work/Maintenance/Improvement

Corkscrew Road Widening Project – Phase 2 Construction Project: The project constructs four, 11-foot-wide travel lanes from Bella Terra Boulevard to just east of Alico Road, and a new traffic signal at the Alico Road intersection. Also included are on-road bike lanes in each direction, a 10-foot-wide shared-use path on the south side of the road, a 6-foot sidewalk on the north side of the road, and street lighting. The 22-foot wide (varies) median includes various hardwood and palm trees as well as shrubs.

**Drivers, pedestrians, and bicyclists are urged to use extra caution
when traveling through the work zone.**

- A new traffic signal has been installed at the intersection of Corkscrew Road and Alico Road which became fully operational on Thursday, April 17. Motorists are urged to drive with caution.
- Crews are working on new storm water mains and inlets.
- Crews will be installing utility conduits and light pole bases on the south side of Corkscrew Road from Wayside Lane to Alico Road.
- Crews will be transporting dirt as part of the pond construction east of Corkscrew Shores. Motorists should expect heavy truck traffic entering and leaving Corkscrew Road in that area.
- Motorists should expect intermittent daytime flagging for crews to perform earthwork close to the roadway. The contractor is placing embankment for the new road on both the north and south sides of Corkscrew Road. Please be aware that trucks may be entering and leaving the roadway.
- Crews are removing raw water main on the south side and installing force main on both sides of Corkscrew Road.
- During daytime hours, the contractor continues earthwork as a part of the new pond construction east of Corkscrew Shores.
- Crews are installing erosion control and traffic control devices throughout the project.

- Crews may be working close to the roadway. Motorists are asked to drive with caution. Sidewalks may be closed in areas throughout the project as the contractor performs underground work.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. **Estimated completion is spring 2026.** Project cost is approximately \$27 M. The contractor is Bergeron Land Development, Inc. For further questions, please visit the project website at <https://corkscrewroadwidening.com> or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Village of Estero Corkscrew Road Shared Use Path Project: This Village of Estero project constructs a 10-foot-wide asphalt pathway on the north side of Corkscrew Road from Ben Hill Griffin Parkway to Palermo Lake Court (eastern entrance of Grandezza), and 6-foot wide concrete sidewalk from east of Palermo Lake Court that connects to the sidewalk that runs to Midnight Blue Court (Wild Blue Vista) built by Lee County's previous widening project. The 10-foot-wide asphalt pathway will also be constructed on the south side of Corkscrew Road from Ben Hill Griffin Parkway to Bella Terra Boulevard. Roadway and pathway lighting similar to those on Estero Parkway will be installed to complement the new facilities, along with a substantial amount of landscaping and irrigation which will add to the beautification of the Corkscrew Road corridor.

**Drivers, pedestrians, and bicyclists are urged to use extra caution
when traveling through the work zone.**

- Crews are currently installing erosion control and performing earthwork along the north side of Corkscrew Road up to the intersection with Palermo Lake Ct.
- Crews will be conducting underground drainage work on the north side of Corkscrew Road between Grande Oak Boulevard and Grand Oak Way.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. Estimated completion is Fall 2025. Project cost is approximately \$23 million, including \$4.6 million for landscaping and irrigation and \$4 million for lighting. For further questions, please contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Village of Estero Corkscrew Road Pathway (ROW2024-01211): As part of the pathway improvements for the Corkscrew Road corridor which begins at the intersection with Ben Hill Griffin Pkwy and covers a quarter of a mile east of Bella Terra Blvd, Wright Construction will be periodically conducting lane closures on the eastbound and westbound lanes between the hours of **9:00 AM and 3:30 PM on weekdays, beginning on Wednesday, May 7, 2025 and anticipated through Wednesday, November 26, 2025.** As part of our coordinated efforts to notify and raise awareness of the upcoming lane closures, Wright has placed Variable Message Boards at each end of the project limits to ensure the residents can begin planning their daily commute accordingly. Wright Construction and its subcontractors will be performing the following activities during this period, all of which will be mainly condensed to the areas between the ROW and the back of the existing curb or edge of pavement: drainage improvements, 10' pathway and swale grading, pathway and concrete sidewalk installation, lighting, landscape and irrigation. For further information, please contact Yandy Fuentes, Project Manager, 239-318-4430, yandy.fuentes@wcgfl.com; or Ivan Blanco, Project Superintendent, 239-738-5856, ivan.blanco@wcgfl.com.

Sanibel Causeway Emergency Restoration: Crews are completing final items west of the toll plaza. Work continues east of the toll plaza. The causeway islands surrounding the temporary roadway are an active work zone and are currently closed for public access, including from the water.

The following work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

West of the Toll Plaza:

- During the nighttime/overnight hours from 7 p.m. to 6 a.m. motorists should expect one lane of travel with a flagging operation for crews to work on bridge approaches, and bridge rail installation.
- Motorists should expect intermittent flagging during daytime hours throughout the causeway for various work activities including installing signage and lighting. The contractor is working to keep vehicles moving and has shifted work activities based on heavy traffic. Lane shifts through the toll plaza may be necessary.
- Work continues to prepare the recreational areas of the Causeway for future reopening to the public. This includes moving materials from the causeway islands in preparation for handoff to Lee County. **THE CAUSEWAY ISLANDS PARK REMAINS CLOSED TO PUBLIC ACCESS AT THIS TIME.**
-

East of the Toll Plaza:

- Motorists should expect a daytime eastbound and westbound lane closure (eastbound after peak morning travel) between Port Comfort Road and Punta Rassa Road for crews to install sod.
- The shoulder on McGregor Boulevard remains **FULLY CLOSED TO ACCESS** from the toll plaza to approximately $\frac{3}{4}$ miles east. Work in this area is expected to be completed later this month.

- Motorists can continue to expect intermittent daytime flagging on McGregor Boulevard, both eastbound and westbound from Shell Point Boulevard to Punta Rassa Road for crews to move equipment and materials.
- *Work by others: Sanibel-Captiva Conservation Foundation continues work on the north side of McGregor Boulevard for mangrove restoration. For more information visit: www.sccf.org.*

Many oversized vehicles are crossing the causeway to assist with recovery efforts on the island. Please be patient as travel may be slower than usual. Bicyclists are encouraged to utilize another mode of transportation to travel the causeway. Pedestrians are not permitted on the Sanibel Causeway.

MOTORISTS ARE REMINDED TO OBEY THE POSTED SPEED LIMIT OF 20 MPH. Please use caution and watch for workers and construction vehicles entering and leaving the roadway. For further questions, please contact Jennifer Dorning by email at Jennifer.Dorning@dot.state.fl.us or by phone at (239) 338-7723. Please visit www.swflroads.com/SanibelCauseway for additional information.

Big Carlos Pass Bridge Project – Construction Project: The project builds a new bridge over Big Carlos Pass, from Estrellita Drive on Fort Myers Beach to the Lovers Key State Park bayside entrance on Lovers Key. The new bridge will replace the existing moveable bridge over Big Carlos Pass with a fixed span bridge that will provide a vertical navigation clearance of 60 feet. The new bridge will be constructed on the Gulf side of the existing bridge, and will include one travel lane in each direction, bicycle lanes, a six-foot-wide sidewalk along the north side of Estero Boulevard, and a 10-foot-wide shared use path along the south side of Estero Boulevard. A parking area with access to the Lovers Key State Park will be included on the southeast side of the bridge. The project also includes relocation of existing infrastructure for Lee County Utilities and Bonita Springs Utilities.

Boaters are reminded to avoid the construction equipment and the temporary trestle that is in the water.

Please use the channel when traveling through Big Carlos Pass.

To contact the bridge tender, please call: 239-955-3973.

Oversize loads be aware that vertical clearance on Estero Boulevard is limited to 16 feet.

- Motorists should expect intermittent daytime flagging for crews to remove bridge overhangs.
- The contractor is scheduled to continue setting bridge deck for the new bridge.
- The contractor will continue driving additional piles for the bridge and construction of the trestle. The contractor will be building the bridge from this temporary trestle. Pile driving will continue through the duration of the project.
- Suppliers are delivering concrete to the project during times that are favorable for successful pours and within permit requirements.
- Pedestrians should follow signs to use the sidewalk on the north side of the bridge.

- Crews will continue performing earthwork and drainage work throughout the project area.
- Trolley stops are available at the south entrance to Black Island (Lovers Key Resort) for those traveling to Fort Myers Beach and across the street from Black Island (Lovers Key Resort) for those traveling to Lovers Key and Bonita Springs. Travelers are asked to wait behind the concrete barrier until ready to board the trolley.

***TRESSPASSING INTO THE CONSTRUCTION SITE IS DANGEROUS AND ILLEGAL.
THIS INCLUDES THE BEACH AREA UNDER THE BRIDGE.***

Pedestrians and boaters are reminded to please stay out of the work zone.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone as workers and construction vehicles are entering and leaving the roadway. Motorists should expect reduced speeds throughout the project area. Draw bridge will remain in operation during construction and motorists should be prepared to stop. **Fishing from the Big Carlos Pass Bridge is restricted due to construction activities.**

Estimated completion is summer 2026. Project cost is approximately \$90.8 M. The contractor is Superior Construction. For further questions, please visit the project website at <https://bigcarlosbridgeproject.com/> or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Littleton Road Widening Project from Corbett Road to US 41: The project widens Littleton Road from the Corbett Road roundabout east to US 41. The new road segment will include an 11-foot-wide travel lane in each direction and a 12-foot-wide center turn lane with landscaped planting islands. The project began in January 2024 with estimated completion in summer 2025. Project cost is approximately \$20 million. The contractor is Wright Construction Group, Inc.

- Overnight on Tuesday, April 29, 2025 through Wednesday morning, April 30, 2025, motorists should expect **both eastbound and westbound traffic to be shifted to the north side of the corridor** to allow crews to work on the south side. Flaggers will be onsite to assist motorists, however delays are anticipated. Motorists entering the corridor should pay close attention to the new stop locations before proceeding into the live lanes.
- Crews will be paving and striping on the north side of the corridor on Thursday, April 24, 2025, Friday, April 25, 2025, and Tuesday, April 29, 2025 in preparation for the traffic switch.
- Motorists are advised that traffic may be heavy on weekdays from 7:00 AM to 8:30 AM and from 1:30 PM to 3:30 PM due to Littleton Elementary School traffic. Expect delays. Please choose an alternative route if possible.
- Two eastbound LeeTran bus stops on Littleton Road near Horizon Boulevard and Serendipity Boulevard are temporarily out of service. The bus stop on the corner of Littleton Road and US-41/North Cleveland Avenue near 7-Eleven is still in service.

- As requested by Windmill Village management, the driveway at Windmill Boulevard will remain closed until construction has progressed away from the area. Motorists entering and exiting Windmill Village are advised to continue using the Delft Avenue driveway during this closure.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

MOTORISTS ARE ADVISED THAT LITTLETON ROAD IS AN ACTIVE CONSTRUCTION ZONE. THE SPEED LIMIT IS 30 MPH THROUGHOUT THE WORK ZONE. SPEEDING FINES ARE DOUBLED WHEN WORKERS ARE PRESENT.

Drivers should also be aware of construction vehicles entering and leaving the roadway. For further questions, please visit www.LittletonRoadWidening.com or contact Michaela Zawodny by email at Michaela.Zawodny@atkinsrealis.com or by phone at 239-410-8174.

Ortiz Avenue Widening from SR 884 (Colonial Boulevard) to SR 82 (Martin Luther King, Jr. Boulevard): This project consists of widening of Ortiz Avenue from 2 lanes to 4 lanes and constructs a six-foot sidewalk on the east side of the road and a 10-foot paved trail on the west side of the road. An on-road bike lane on both sides of the road will also be included. New street lighting will be installed, and a grass median will separate traffic. No improvements will be made at the roundabout intersection with Hanson Street. The contractor will reconstruct the roadway with drainage improvements and stormwater management facilities. Work also includes installation of new water main and installation of new reclaimed water and sewer facilities for Lee County and the City of Fort Myers.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- Pedestrian detours are expected on the shared use path in front of Vistas at Eastwood Apartments (across from the Lee County Jail) for utility work.
- LeeTran has installed a new temporary northbound bus stop just south of the Lee County Jail driveway. The northbound stops just north of the Lee County Jail driveway and near RaceTrac are temporarily out of service.
- Crews will continue earthwork activities.
- The contractor is scheduled to survey the project during daytime hours.
- Crews will be installing drainage, force main and water main north and south of the roundabout.
- The contractor is identifying existing utility locations throughout the project.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the work zone. **Estimated completion is Spring 2026.** Project cost is approximately \$31 M. The contractor is OHLA USA. For further questions, please visit www.ortizavewidening.com or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Three Oaks Parkway Extension Project Phase 1 from Fiddlesticks Canal to Indian Paint Lane: This project consists of extending Three Oaks Parkway north of the Fiddlesticks Canal and constructs 4 lanes with a 5-foot-wide bicycle lane. In Phase 1, there is an 8-foot-wide sidewalk on the west side of the roadway and a 6-foot-wide sidewalk on the east side of the roadway.

- The outside northbound lane of Three Oaks Parkway, from Alico Road to Fiddlesticks Canal, will have intermittent lane closures to complete the new lighting.

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the work zone. **Estimated completion is late 2025.** Project cost is approximately \$26.8 M. The contractor is Wright Construction Group. For further questions, please visit www.ThreeOaksExtension.com or contact Kris Cella by email at Kcella@cella.cc or by phone at (239) 337-1071.

Three Oaks Parkway Extension Project Phase 2 from Indian Paint Lane to Daniels Parkway: This project consists of extending Three Oaks Parkway north in the vicinity of Indian Paint Lane to Daniels Parkway and constructs 4 lanes with a 5-foot-wide bicycle lane. Phase 2 includes 6-foot-wide sidewalks on both sides of the roadway.

- The contractor will be clearing the new roadway extension in the vicinity of Indian Paint Lane.

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the work zone. **Estimated completion is mid-2028.** Project cost is approximately \$39.7 M. The contractor is ECH Construction. For further questions, please visit www.ThreeOaksExtension.com or contact Kris Cella by email at Kcella@cella.cc or by phone at (239) 337-1071.

Buckingham Road and Gunnery Road Roundabout Project Phase 1: This project will enhance traffic flow and safety at this intersection, which features two (2) lane undivided arterial roadways. The improvements include the reconstruction of the intersection into a single-lane roundabout, designed to facilitate smoother vehicle movement while reducing congestion. Additionally, the project will incorporate pedestrian facilities to ensure safe crossing options for foot traffic, along with improved

lighting to enhance visibility during nighttime hours. Landscaping efforts will be included to beautify the area, and comprehensive drainage and stormwater treatment systems will be implemented to manage runoff effectively and protect local water quality.

**Drivers, pedestrians, and bicyclists are urged to use extra caution
when traveling through the work zone.**

- Crews are actively working on roadway construction along Buckingham Rd.
- Crews will be installing temporary paving along Gunnery Road.
- Crews will be installing new drainage along Gunnery Road.
- During Phase 1, traffic will remain in its current configuration.
- As part of the construction activities for this project, sidewalk closures will be necessary. Pedestrians are encouraged to anticipate detours and make appropriate arrangements to ensure safe and efficient travel through the project site.

Expect large construction vehicles in the area and watch for contractors in the field. The contractors will use Variable Message Boards (VMB) to notify the public about any traffic pattern changes during construction. The contractor is V & H Construction, Inc. The project is expected to be completed in one year. **Work is estimated to be complete by the Spring of 2026.** Work is expected to occur **Monday through Friday from 7:00 AM to 5:30 PM**; however, some night and weekend work may be necessary. If you would like to receive updates or have questions about the project, please visit the website www.BuckinghamGunneryRoundabout.com or contact: Mallory Briggs, CMA Outreach Inc., public outreach consultant at 239-337-1071 or email: info@BuckinghamGunneryRoundabout.com.

Striping maintenance: Lee County DOT Traffic will be performing a moving operation with traffic delays on **April 24, 2025 to April 30, 2024** between the hours of **9:00 AM to 4:00 PM** (weather permitting) on the following roadways:

Business Way	8th St SW
Plaza Dr	Lee Blvd
South Loop Blvd	Colonial Blvd (<i>SR 82 – East of Dynasty Dr</i>)
Taylor Ln	Gateway Blvd
Delaware Rd	Griffin Dr
Archdale St	Commerce Lakes Dr
1st St W	Three Oaks Pkwy (<i>Alico Rd – San Carlos Blvd</i>)

Intersection markings maintenance: Intermittent Lane closures and delays are possible April 24, 2025 to April 30, 2024 between the hours of **9:00 AM to 4:00 PM** (weather permitting) on the following roadways:

Ben Hill Griffen Pkwy	Treeline Ave
Sunshine Blvd	

Night work scheduled for **Thursday April 24, 2025**: LCDOT Traffic will be working on Del Prado Boulevard at various intersections between the hours of **8:00 PM to 4:00 AM** (weather permitting). Delays are expected and motorists are advised to use caution while traveling through the area as workers will be present on the roadway.

For additional information, please contact Randy Hart at DOTMarkings@leegov.com.

PMI will be conducting roadway improvements on the roads listed below. We will start this project on **April 14, 2025**. Working hours will be **7:00 AM – 4:00 PM** and will run **through June 14, 2025**.

ROAD	FROM	TO
24th St SW	EOP	Sara Ave S
Rena Ave S	EOP	30th St SW
29th SW	EOP	Rena Ave S
Inez Ave	EOP	32nd St SW
49th St	EOP	Elva Ave S
Raintree Court	EOP	Ferndale Ave S
Ferndale Ave S	Allison St E	Crane St E
Worth Ave S	Jaguar Blvd	Keller St E
Fullerton Ave S	Trinity St E	Jaguar Blvd
Dempsey St	Edgerton Ave	Olgethorpe Ave
Gable St	Chadwick St	Elgin St
Elgin St	Chadwick St	Nimitz Blvd
Kyle Ave	Dearborn St	Nimitz Blvd
Alcan St	Capetown Ave	Berwick St
Berwick St	Capetown Ave	Alcan St
Eubanks St	Yukon Ave	Capetown Ave
Cashmere Ave	Burke Ave	Ainsworth St W
Silverstar Ave	Langford St	Ainsworth St E
Greenfield St	Pinecastle Dr	Pinecastle Dr
Copley St E	Lowndes Ave S	Leruth Ave S
Lester Ave S	Catenary St E	Copley St E
Opal Court	EOP	Sentinela Blvd
Nobles Court	Sentinela Blvd	EOP
Wells Ave	E 8th St	E 9th St

Hamilton Ave	EOP	E 19th St
McArthur Ave	E 18th St	E 17th St
Fitch Ave	EOP	E 15th St
Wells Ave	EOP	E 24th St
E 24th St	Fitch Ave	Louis Ave
Louis Ave	E 24th St	E 31st St
E 28th St	Fitch Ave	Louis Ave
E 30th St	Fitch Ave	Louis Ave
Eighth Ave	EOP	E 15th St
Murphy Ave	Lindenwood Dr	Long Beach Dr
Mindora Ave	Vintage Ave	Latham Dr
Mettler Ave	Inspiration Court	Larrabee Ave
Topeka Court	EOP	Norma Ct
Vanola Court	Norma Ct	Vanola Circle
Wentworth Dr	Mayberry Dr	Woodview Dr
Outpost Cir	Wentworth Dr	Wentworth Dr
Maiden St	Woodview Dr	Mayberry Dr
Flora Ave N	EOP	75th St W
Laura Ave N	EOP	59th St W
Gene Av N	EOP	59th St W
June Av N	EOP	47th St W
62nd St W	EOP	Sara Av N
55th St	EOP	Terry Av N
54th St	EOP	Terry Av N
48th St	Unice Av N	Terry Av N

Bell Boulevard Sidewalk from SR 82 to Sunrise Boulevard: Lee County is constructing a new 6-foot-wide concrete sidewalk on the east side of Bell Boulevard from SR 82 approximately 4.2 miles north to Sunrise Boulevard. Work includes concrete driveway replacements, minor roadway reconstruction and paving, minor drainage improvements, and signing and pavement markings. The project began in late October 2024 with estimated completion in summer 2025. Project cost is approximately \$3.2 M. The contractor is V&H Construction.

**Drivers, pedestrians, and bicyclists are urged to use extra caution
when traveling through the work zone.**

- Motorists should expect periodic flagging throughout the project.
- Crews are pouring sidewalk and installing driveways at the north end of the project. This will require some work across driveways.

- Crews will continue clearing & grubbing from Grant Boulevard to Sunrise Boulevard, as well as completing final grading and sod installation.
- Crews are installing and maintaining erosion control and traffic control devices throughout the project.
- The contractor is identifying existing utility locations throughout the project. Crews may be working close to the roadway. Motorists are asked to drive with caution.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution as crews are working close to the roadway. Be aware of construction vehicles entering and leaving the roadway. For further questions, please visit www.leegov.com or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Hancock Bridge (ROW2024-00833): PMI will be conducting roadway improvements on Hancock Bridge Parking starting **February 5, 2025, through April 30, 2025**. We will be closing a right lane turn lane on US 41 turning into the existing strip mall. For further information, please contact Jonathan Wurtenburg at (239) 334-6760 or JWurtenburg@pmioffl.com.

Alico Road starting at Cam Court – Fort Myers (ROW2024-01000): MAJ Contracting & Clary's Site Work, Inc. will be performing roadway and sidewalk improvements **beginning Monday, February 10, 2025, and continuing through Friday, May 30, 2025**. Water main & Force main relocation, asphalt pavement, concrete sidewalk, concrete curbing and drainage improvements will be performed. The outside (right) lane road shoulder of the eastbound traffic on Alico Road just after Cam Court will be subject to lane closures. This work will occur between the hours of **7:00 PM and 6:00 AM** on weekdays. For further information, please contact Mark Nottingham @ 239-997-4004 or mark@clarysitework.com. ACME Barricades will provide maintenance of traffic services (239) 479-5266.

Six Mile Cypress at Daniels Parkway: Lee County DOT, along with their contractor Ajax Paving will be milling, resurfacing, widening, installing new drainage and signalization on Six Mile Cypress at Daniels Parkway. The project is tentatively scheduled to start on **March 31, 2025 (weather permitting) and should be completed by the end of July, 2025**. There will be intermittent nightly lane closures with traffic pattern changes. Please pay attention to all signage and flaggers. Please note nighttime work hours will be from **7:00 PM to 6:00 AM, Sunday through Friday**. For further information, please contact Zack Sheffield at zsheffield@ajaxpaving.com or (239) 989-1907.

Excalibur Motor Condominiums - 13461 Shire Lane, Fort Myers, FL 33912 (ROW2025-00430): GCM Contracting Solutions, Inc. will be performing bus stop, bike lane & sidewalk improvements **beginning Monday, April 21, 2025, and continuing through April 27, 2025.** Bike lane regrading, concrete sidewalk, concrete curbing, and drainage improvements will be performed. The outside (right exit) lane of westbound traffic on Daniels Parkway is just after Shire Lane and prior to Parker Commons Boulevard will be subject to lane closures. Lane closures for west bound Parker Commons Boulevard exit lane will occur between the hours of **8:00 AM and 3:30 PM on weekdays.** For further information, please contact Eric Nieman at (239) 986-9739 or enieman@gcmcontracting.com. Acme Barricades will provide maintenance of traffic services (239) 479-5266.

Slater Road at Bayshore Road - Fort Myers (ROW2024-00809): Hughey Construction Services LLC. will be performing a watermain bore along the east side of Slater's ROW. In order to do this safely, there will be a single lane closure FDOT Index Number 102-603 for north bound Slater Road. Along with the bore going on, in the same lane closure, the turn lane going into Solena will be paved. The lane closure is set up for **the week of April 21, 2025, through April 25, 2025, between the hours of 9:00 AM and 3:30 PM.** For further information please contact Brian LaNinfa at (941) 525-8085 or BrianL@hugheyservices.com. Hughey Construction will be providing the lane closure for this job.

1811 Cape Coral Parkway East – Cape Coral (ROW2024-01641): Caloosa Site Development Inc. will be performing roadway and sidewalk improvements beginning **Tuesday, April 29, 2025, and continuing through June 5, 2025.** Asphalt pavement, concrete sidewalk, concrete curbing, and utility improvements will be performed. The outside (right) lane of the westbound traffic on Cape Coral Parkway East just after the base of the west end of the Cape Coral bridge will be subject to lane closures. Periodic lane closures for westbound lane will occur between the hours of **9:00 a.m. and 3:30 p.m. on weekdays.** For further information, please contact Noe Peña at (239) 258-0751 or noe@caloosasite.com. Traffic Control Products of Florida will provide maintenance of Bobs's Barricades [\(239\) 656-1183](tel:2396561183).

Pine Island Road – Beginning Tuesday, April 22nd through April 24th, 2025, Greater Pine Island Water Association along with their contractor, Cabana Construction, will be making repairs to a water main on the south side of Pine Island Road. Expect one eastbound lane closure with alternating traffic with flaggers on Pine Island Road west of Little Pine Island Bridge. Work will be performed at night between the hours of **7:00 PM to 5:00 AM.** Please contact Kenny Cabana with any questions at (239) 980-9405.

Banyan Street, Boca Grande (ROW2025-00364): RC Casey Inc. and BC Underground will be performing a sanitary sewer tie-in on Boca Grande at Banyan Street between W. Railroad Avenue and Park Avenue on **Thursday, May 1, 2025**. The roadway closure will occur between the hours of **9:00 AM and 3:30 PM** on that day. Bob's Barricades will be providing the Maintenance of Traffic services. For further information please contact Matt Casey at 239-633-0555 or office@rccasey.com.

2. Bridge Maintenance

Estero Parkway Bridge over I-75: Lee County DOT and its contractor, ZEP Construction, will perform maintenance activities on the Estero Parkway Bridge. This project includes repairs to the bridge's underside, substructure, MSE walls, and bridge deck. During the project duration, sporadic lane closures will be necessary. Therefore, motorists and pedestrians are urged to use extra caution in this area. Motorists are also encouraged to seek alternate routes. Construction activities are estimated to be **completed by April 30, 2025**. For further information, please contact Avelino Cancel at (239) 533-9400 or email: acancel@leegov.com.

3. Street Lighting Maintenance

4. Landscaping – Tree Trimming

5. Traffic Signal Maintenance

McGregor Boulevard and A&W Bulb Road: Lee County DOT Traffic will be rebuilding the traffic signal on **Thursday May 1, 2025, from 9:00 AM to 4:00 PM**. The traffic signal will be dark and out of normal operation with police presence and temporary short lane closures. Motorists and pedestrians are urged to use extra caution in this area. For further information, please contact John Dalton at (239) 898-7853

Lee Boulevard and Joan Avenue North (Lehigh Acres): Lee County DOT and its contractor Horsepower Electric will begin the installation of a new traffic signal and intersection improvements at Lee Blvd & Joan Ave N. The improvements include mast arm and signal installation, ADA improvements, asphalt milling and resurfacing, sod, signs and pavement markings, and drainage improvements at Joan Ave N & 4th St W.

- Monday, April 28, 2025 – Friday, May 09, 2025, there will be Eastbound daytime lane closures from

9:00 AM – 4:00 PM as crews will be working on sidewalk.

The work activities above are scheduled to occur, however unforeseen conditions and weather may affect this schedule.

The project began **Monday, January 06, 2025**, and is estimated completion is **Summer 2025**. Motorists and Pedestrians are urged to use extra caution when traveling through the work zones. For further information, please contact Ryan Kirsch at LCDOTProjects@leegov.com.