

Lee County
Department of Transportation
1500 Monroe Street
Fort Myers, FL 33901
(239) 533-8580 (239) 485-8520 Fax

### ROADWATCH UPDATE May 8, 2025 to May 14, 2025

### 1. Road Work/Maintenance/Improvement

Corkscrew Road Widening Project – Phase 2 Construction Project: The project constructs four, 11-foot-wide travel lanes from Bella Terra Boulevard to just east of Alico Road, and a new traffic signal at the Alico Road intersection. Also included are on-road bike lanes in each direction, a 10-foot-wide shared-use path on the south side of the road, a 6-foot sidewalk on the north side of the road, and street lighting. The 22-foot wide (varies) median includes various hardwood and palm trees as well as shrubs.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- During the week of Monday, May 12, motorists should anticipate lane closures throughout the project area for crews to place asphalt. Flaggers will be on site to assist motorists.
- Crews will be installing drainage throughout the project area on the south side of Corkscrew Road. Motorists should expect trucks and equipment to be moving materials throughout the project.
- Motorists should expect intermittent daytime flagging for crews to perform earthwork close to the roadway. The contractor is placing embankment for the new road on both the north and south sides of Corkscrew Road. Please be aware that trucks may be entering and leaving the roadway.
- A new traffic signal has been installed at the intersection of Corkscrew Road and Alico Road which became fully operational on Thursday, April 17. Motorists are urged to drive with caution.
- Crews will be installing utility conduits and light pole bases on the south side of Corkscrew Road from Wayside Lane to Alico Road.
- Crews will be performing earthwork and transporting dirt as part of the pond construction east of Corkscrew Shores. Motorists should expect heavy truck traffic entering and leaving Corkscrew Road in that area.
- Sidewalks may be closed in areas throughout the project as the contractor performs underground work.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. Estimated completion is spring 2026. Project cost is approximately \$27 M. The contractor is Bergeron Development, further questions, please project Inc. For visit the website https://corkscrewroadwidening.com contact **Jennifer** Dorning or by email at <u>Jennifer.Dorning@atkinsrealis.com</u> or by phone at (239) 338-7723.

Village of Estero Corkscrew Road Shared Use Path Project: This Village of Estero project constructs a 10-foot-wide asphalt pathway on the north side of Corkscrew Road from Ben Hill Griffin Parkway to Palermo Lake Court (eastern entrance of Grandezza), and 6-foot wide concrete sidewalk from east of Palermo Lake Court that connects to the sidewalk that runs to Midnight Blue Court (Wild Blue Vista) built by Lee County's previous widening project. The 10-foot-wide asphalt pathway will also be constructed on the south side of Corkscrew Road from Ben Hill Griffin Parkway to Bella Terra Boulevard. Roadway and pathway lighting similar to those on Estero Parkway will be installed to complement the new facilities, along with a substantial amount of landscaping and irrigation which will add to the beautification of the Corkscrew Road corridor.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- Motorists should expect daytime lane closures from 9 a.m. to 3:30 p.m. for crews to install irrigation in the median and install lighting.
- Crews are currently installing erosion control and performing earthwork along the north side of Corkscrew Road up to the intersection with Palermo Lake Ct.
- Crews will be conducting underground drainage work on the north side of Corkscrew Road between Grande Oak Boulevard and Grand Oak Way.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. Estimated completion is Fall 2025. Project cost is approximately \$23 million, including \$4.6 million for landscaping and irrigation and \$4 million for lighting. For further questions, please contact Jennifer Dorning by email at <a href="mailto:Jennifer.Dorning@atkinsrealis.com">Jennifer.Dorning@atkinsrealis.com</a> or by phone at (239) 338-7723.

Village of Estero Corkscrew Road Pathway (ROW2024-01211): As part of the pathway improvements for the Corkscrew Road corridor which begins at the intersection with Ben Hill Griffin Pkwy and covers a quarter of a mile east of Bella Terra Blvd, Wright Construction will be periodically conducting lane closures on the eastbound and westbound lanes between the hours of 9:00 AM and 3:30 PM on weekdays, beginning on Wednesday, May 7, 2025 and anticipated through Wednesday, November 26, 2025. As part of our coordinated efforts to notify and raise awareness of the upcoming lane closures, Wright has placed Variable Message Boards at each end of the project limits to ensure the residents can begin planning their daily commute accordingly. Wright Construction and its subcontractors will be performing the following activities during this period, all of which will be mainly condensed to the areas between the ROW and the back of the existing curb or edge of pavement: drainage improvements, 10′ pathway and swale grading, pathway and concrete sidewalk installation, lighting, landscape and irrigation. For further information, please contact Yandy Fuentes, Project Manager, 239-318-4430, yandy.fuentes@wcgfl.com; or Ivan Blanco, Project Superintendent, 239-738-5856, ivan.blanco@wcgfl.com.

**Sanibel Causeway Emergency Restoration**: Crews are completing final items west of the toll plaza. The 35 MPH speed limit has been restored west of the toll plaza. Reduced speed limits remain enforced east of the toll plaza.

The following work activities are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

#### *East of the Toll Plaza:*

- Motorists are advised that off-island traffic is currently shifted to the outside toll plaza lane and Punta Rassa Road traffic entering McGregor Boulevard eastbound has shifted to the south side of the traffic separator (normal configuration).
- Final paving of McGregor Boulevard is tentatively scheduled for the week of Sunday, May 18 during overnight hours.
- Motorists should be aware of a slow-moving water truck on McGregor Boulevard irrigating the newly installed sod.
- Work by others: Sanibel-Captiva Conservation Foundation continues work on the north side of McGregor Boulevard for mangrove restoration. For more information visit: <u>www.sccf.org</u>.

### West of the Toll Plaza:

- Motorists should use caution as crews complete final work activities along the shoulder of the Causeway.
- Motorists and bicyclists are urged to be courteous and pay attention as bicyclists share the road on the Causeway.

- The Causeway Islands Park is now open to the public. Motorists and beachgoers should be aware of vehicles slowing and entering and exiting at near beach entrances. Please check <a href="https://www.leegov.com/parks">www.leegov.com/parks</a> for updated information.
- Work by others: Sanibel-Captiva Conservation Foundation is monitoring Least Tern nesting on the causeway islands. For more information visit: <u>www.sccf.org</u>.

Many oversized vehicles are crossing the causeway to assist with recovery efforts on the island. Please be patient as travel may be slower than usual. Pedestrians are not permitted on the Sanibel Causeway.

For further questions, please contact Jennifer Dorning by email at <u>Jennifer.Dorning@dot.state.fl.us</u> or by phone at (239) 338-7723. Please visit <u>www.swflroads.com/SanibelCauseway</u> for additional information.

Big Carlos Pass Bridge Project – Construction Project: The project builds a new bridge over Big Carlos Pass, from Estrellita Drive on Fort Myers Beach to the Lovers Key State Park bayside entrance on Lovers Key. The new bridge will replace the existing moveable bridge over Big Carlos Pass with a fixed span bridge that will provide a vertical navigation clearance of 60 feet. The new bridge will be constructed on the Gulf side of the existing bridge, and will include one travel lane in each direction, bicycle lanes, a six-foot-wide sidewalk along the north side of Estero Boulevard, and a 10-foot-wide shared use path along the south side of Estero Boulevard. A parking area with access to the Lovers Key State Park will be included on the southeast side of the bridge. The project also includes relocation of existing infrastructure for Lee County Utilities and Bonita Springs Utilities.

Boaters are reminded to avoid the construction equipment and the temporary trestle that is in the water.

Please use the channel when traveling through Big Carlos Pass.

To contact the bridge tender, please call: 239-955-3973.

#### Oversize loads be aware that vertical clearance on Estero Boulevard is limited to 16 feet.

- Motorists should expect intermittent daytime lane closures with flagging for crews to perform overhead bridge work.
- The contractor is scheduled to continue setting bridge deck for the new bridge.
- Suppliers are delivering concrete to the project during times that are favorable for successful pours and within permit requirements.
- Pedestrians should follow signs to use the sidewalk on the north side of the bridge.
- Crews will continue performing earthwork and drainage work throughout the project.
- Trolley stops are available at the south entrance to Black Island (Lovers Key Resort) for those
  traveling to Fort Myers Beach and across the street from Black Island (Lovers Key Resort) for
  those traveling to Lovers Key and Bonita Springs. Travelers are asked to wait behind the concrete
  barrier until ready to board the trolley.

## TRESSPASSING INTO THE CONSTRUCTION SITE IS DANGEROUS AND ILLEGAL. THIS INCLUDES THE BEACH AREA UNDER THE BRIDGE.

Pedestrians and boaters are reminded to please stay out of the work zone.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone as workers and construction vehicles are entering and leaving the roadway. Motorists should expect reduced speeds throughout the project area. Draw bridge will remain in operation during construction and motorists should be prepared to stop. Fishing from the Big Carlos Pass Bridge is restricted due to construction activities.

Estimated completion is summer 2026. Project cost is approximately \$90.8 M. The contractor is Superior Construction. For further questions, please visit the project website at <a href="https://bigcarlosbridgeproject.com/">https://bigcarlosbridgeproject.com/</a> or contact Jennifer Dorning by email at <a href="mailto:Jennife@atkinsrealis.com">Jennife@atkinsrealis.com</a> or by phone at (239) 338-7723.

**Littleton Road Widening Project from Corbett Road to US 41:** The project widens Littleton Road from the Corbett Road roundabout east to US 41. The new road segment will include an 11-foot-wide travel lane in each direction and a 12-foot-wide center turn lane with landscaped planting islands. The project began in January 2024 with estimated completion in summer 2025. Project cost is approximately \$20 million. The contractor is Wright Construction Group, Inc.

- Motorists are advised that eastbound and westbound traffic has shifted to the north side of the
  corridor throughout the length of the project to allow crews to work on the south side. Motorists
  entering the corridor should pay close attention to the new stop locations before proceeding into
  the live lanes.
- Motorists are advised that traffic may be heavy on weekdays from 7 to 8:30 a.m. and from 1:30 to 3:30 p.m. due to Littleton Elementary School traffic. Expect delays. Please choose an alternative route if possible.
- Two eastbound LeeTran bus stops on Littleton Road near Horizon Boulevard and Serendipity Boulevard are temporarily out of service. The bus stop on the corner of Littleton Road and US-41/North Cleveland Avenue near 7-Eleven is still in service.
- As requested by Windmill Village management, the driveway at Windmill Boulevard will remain closed until construction has progressed away from the area. Motorists entering and exiting Windmill Village are advised to continue using the Delft Avenue driveway during this closure.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

MOTORISTS ARE ADVISED THAT LITTLETON ROAD IS AN ACTIVE CONSTRUCTION ZONE. THE SPEED LIMIT IS 30 MPH THROUGHOUT THE WORK ZONE. SPEEDING FINES ARE DOUBLED WHEN WORKERS ARE PRESENT.

Drivers should also be aware of construction vehicles entering and leaving the roadway. For further questions, please visit <a href="www.LittletonRoadWidening.com">www.LittletonRoadWidening.com</a> or contact Michaela Zawodny@atkinsrealis.com or by phone at 239-410-8174.

Ortiz Avenue Widening from SR 884 (Colonial Boulevard) to SR 82 (Martin Luther King, Jr. Boulevard): This project consists of widening of Ortiz Avenue from 2 lanes to 4 lanes and constructs a six-foot sidewalk on the east side of the road and a 10-foot paved trail on the west side of the road. An onroad bike lane on both sides of the road will also be included. New street lighting will be installed, and a grass median will separate traffic. No improvements will be made at the roundabout intersection with Hanson Street. The contractor will reconstruct the roadway with drainage improvements and stormwater management facilities. Work also includes installation of new water main and installation of new reclaimed water and sewer facilities for Lee County and the City of Fort Myers.

# Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- Utility crews will be working near the shared use path just north of the roundabout. Pedestrians
  are advised to exercise caution when traveling through the work zone and follow any pedestrian
  detours and/or directions from flaggers.
- LeeTran has installed a new temporary northbound bus stop just south of the Lee County Jail driveway. The northbound stops just north of the Lee County Jail driveway and near RaceTrac are temporarily out of service.
- Crews will continue earthwork activities.
- The contractor is scheduled to survey the project during daytime hours.
- Crews will be installing drainage, force main and water main north and south of the roundabout.
- The contractor is identifying existing utility locations throughout the project.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the work zone. Estimated completion is Spring 2026. Project cost is approximately \$31 M. The contractor is OHLA USA. For further questions, please visit <a href="www.ortizavewidening.com">www.ortizavewidening.com</a> or contact Jennifer Dorning by email at <a href="mailto:Jennifer.Dorning@atkinsrealis.com">Jennifer.Dorning@atkinsrealis.com</a> or by phone at (239) 338-7723.

Three Oaks Parkway Extension Project Phase 1 from Fiddlesticks Canal to Indian Paint Lane: This project consists of extending Three Oaks Parkway north of the Fiddlesticks Canal and constructs 4 lanes with a 5-foot-wide bicycle lane. In Phase 1, there is an 8-foot-wide sidewalk on the west side of the roadway and a 6-foot-wide sidewalk on the east side of the roadway.

• The outside northbound lane of Three Oaks Parkway, from Alico Road to Fiddlesticks Canal, will have intermittent lane closures to repair sidewalk.

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the work zone. **Estimated completion is late 2025**. Project cost is approximately \$26.8 M. The contractor is Wright Construction Group. For further questions, please visit <a href="https://www.ThreeOaksExtension.com">www.ThreeOaksExtension.com</a> or contact Kris Cella by email at <a href="https://www.threeOaksExtension.com">Kcella@cella.cc</a> or by phone at (239) 337-1071.

Three Oaks Parkway Extension Project Phase 2 from Indian Paint Lane to Daniels Parkway: This project consists of extending Three Oaks Parkway north in the vicinity of Indian Paint Lane to Daniels Parkway and constructs 4 lanes with a 5-foot-wide bicycle lane. Phase 2 includes 6-foot-wide sidewalks on both sides of the roadway.

- The contractor will be clearing the new roadway extension in the vicinity of Indian Paint Lane.
- Expect nightly lane closures from 9 p.m. to 5 a.m. for the inside eastbound lanes on Daniels Parkway from Danport Boulevard to Powers Court.

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the work zone. **Estimated completion is mid-2028.** Project cost is approximately \$39.7 M. The contractor is ECH Construction. For further questions, please visit <a href="www.ThreeOaksExtension.com">www.ThreeOaksExtension.com</a> or contact Kris Cella by email at <a href="Kcella@cella.cc">Kcella@cella.cc</a> or by phone at (239) 337-1071.

Buckingham Road and Gunnery Road Roundabout Project Phase 1: This project will enhance traffic flow and safety at this intersection, which features two (2) lane undivided arterial roadways. The improvements include the reconstruction of the intersection into a single-lane roundabout, designed to facilitate smoother vehicle movement while reducing congestion. Additionally, the project will incorporate pedestrian facilities to ensure safe crossing options for foot traffic, along with improved lighting to enhance visibility during nighttime hours. Landscaping efforts will be included to beautify the area, and comprehensive drainage and stormwater treatment systems will be implemented to manage runoff effectively and protect local water quality.

## Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- Crews are actively working on roadway construction along Buckingham Rd.
- Crews will be installing temporary paving along Gunnery Road.
- Crews will be installing new drainage along Gunnery Road.
- During Phase 1, traffic will remain in its current configuration.
- As part of the construction activities for this project, sidewalk closures will be necessary.
   Pedestrians are encouraged to anticipate detours and make appropriate arrangements to ensure safe and efficient travel through the project site.

Expect large construction vehicles in the area and watch for contractors in the field. The contractors will use Variable Message Boards (VMB) to notify the public about any traffic pattern changes during construction. The contractor is V & H Construction, Inc. The project is expected to be completed in one year. Work is estimated to be complete by the Spring of 2026. Work is expected to occur Monday through Friday from 7:00 AM to 5:30 PM; however, some night and weekend work may be necessary. If you would like to receive updates or have questions about the project, please visit the website <a href="https://www.BuckinghamGunneryRoundabout.com">www.BuckinghamGunneryRoundabout.com</a> or contact: Mallory Briggs, CMA Outreach Inc., public outreach consultant at 239-337-1071 or email: info@BuckinghamGunneryRoundabout.com.

**Striping maintenance:** Lee County DOT Traffic will be performing a moving operation with traffic delays from **May 8, 2025, to May 14, 2025,** between the hours of **9:00 AM to 4:00 PM** (weather permitting) on the following roadways:

1st St W	Chana Ct
Lee Blvd	Vision Ln
Colonial Blvd (SR 82 – East of Dynasty Dr)	Halter Ln
Gateway Blvd	Saddle Rd
Griffin Dr	Intercom Dr
Commerce Lakes Dr	

Intersection markings maintenance: Intermittent Lane closures and delays are possible May 8, 2025, to May 14, 2025, between the hours of 9:00 AM to 4:00 PM (weather permitting) on the following roadways:

Sunshine Blvd	Williams Ave (Lehigh Acres)
Treeline Ave	

**Night work scheduled for Thursday, May 8, 2025:** LCDOT Traffic will be working on **Del Prado Blvd** at various intersections and at the intersection of **Lee Blvd** @ **Leeland Heights Blvd** between the hours of **8:00 PM to 4:00 AM** (weather permitting). Delays are expected and motorists are advised to use caution while traveling through the area as workers will be present on the roadway.

For additional information, please contact Randy Hart at <a href="mailto:DOTMarkings@leegov.com">DOTMarkings@leegov.com</a>.

Bell Boulevard Sidewalk from SR 82 to Sunrise Boulevard: Lee County is constructing a new 6-foot-wide concrete sidewalk on the east side of Bell Boulevard from SR 82 approximately 4.2 miles north to Sunrise Boulevard. Work includes concrete driveway replacements, minor roadway reconstruction and paving, minor drainage improvements, and signing and pavement markings. The project began in late October 2024 with estimated completion in summer 2025. Project cost is approximately \$3.2 M. The contractor is V&H Construction.

# Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- Motorists should expect periodic flagging throughout the project.
- Crews are pouring sidewalk and installing driveways at the north end of the project. This will require some work across driveways.
- Crews will continue clearing & grubbing from Grant Boulevard to Sunrise Boulevard, as well as completing final grading and sod installation.
- Crews are installing and maintaining erosion control and traffic control devices throughout the project.
- The contractor is identifying existing utility locations throughout the project. Crews may be working close to the roadway. Motorists are asked to drive with caution.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution as crews are working close to the roadway. Be aware of construction vehicles entering and leaving the roadway. For further questions, please visit <a href="www.leegov.com">www.leegov.com</a> or contact Jennifer Dorning by email at <a href="Jennifer.Dorning@atkinsrealis.com">Jennifer.Dorning@atkinsrealis.com</a> or by phone at (239) 338-7723.

**Hancock Bridge (ROW2024-00833):** PMI will be conducting roadway improvements on Hancock Bridge Parking starting **February 5, 2025, through May 14, 2025**. We will be closing a right lane turn lane on US 41 turning into the existing strip mall. For further information, please contact Jonathan Wurtenburg at (239) 334-6760 or <a href="IWurtenberg@pmioffl.com">IWurtenberg@pmioffl.com</a>.

Alico Road starting at Cam Court – Fort Myers (ROW2024-01000): MAJ Contracting & Clary's Site Work, Inc. will be performing roadway and sidewalk improvements beginning Monday, February 10, 2025, and continuing through Friday, May 30, 2025. Water main & Force main relocation, asphalt pavement, concrete sidewalk, concrete curbing and drainage improvements will be performed. The outside (right) lane road shoulder of the eastbound traffic on Alico Road just after Cam Court will be subject to lane closures. This work will occur between the hours of 7:00 PM and 6:00 AM on weekdays. For further information, please contact Mark Nottingham @ 239-997-4004 or mark@clarysitework.com. ACME Barricades will provide maintenance of traffic services (239) 479-5266.

**Six Mile Cypress at Daniels Parkway: Lee** County DOT, along with their contractor Ajax Paving will be milling, resurfacing, widening, installing new drainage and signalization on Six Mile Cypress at Daniels Parkway. The project is tentatively scheduled to start on **March 31, 2025** (**weather permitting**) and should **be completed by the end of July, 2025**. There will be intermittent nightly lane closures with traffic pattern changes. Please pay attention to all signage and flaggers. Please note nighttime work hours will be from **7:00 PM to 6:00 AM, Sunday through Friday.** For further information, please contact Zack Sheffield at <a href="mailto:zsheffield@ajaxpaving.com">zsheffield@ajaxpaving.com</a> or (239) 989-1907.

Excalibur Motor Condominiums - 13461 Shire Lane, Fort Myers, FL 33912 (ROW2025-00430): GCM Contracting Solutions, Inc. will be performing bus stop, bike lane & sidewalk improvements beginning Monday, April 21, 2025, and continuing through Friday, May 9, 2025. Bike lane regrading, concrete sidewalk, concrete curbing, and drainage improvements will be performed. The outside (right exit) lane of westbound traffic on Daniels Parkway is just after Shire Lane and prior to Parker Commons Boulevard will be subject to lane closures. Lane closures for west bound Parker Commons Boulevard exit lane will occur between the hours of 8:00 AM and 3:30 PM on weekdays. For further information, please contact Eric Nieman at (239) 986-9739 or <a href="mailto:enieman@gcmcontracting.com">enieman@gcmcontracting.com</a>. Acme Barricades will provide maintenance of traffic services (239) 479-5266.

1811 Cape Coral Parkway East – Cape Coral (ROW2024-01641): Caloosa Site Development Inc. will be performing roadway and sidewalk improvements beginning Tuesday, April 29, 2025, and continuing through June 5, 2025. Asphalt pavement, concrete sidewalk, concrete curbing, and utility improvements will be performed. The outside (right) lane of the westbound traffic on Cape Coral Parkway East just after the base of the west end of the Cape Coral bridge will be subject to lane closures. Periodic lane closures for westbound lane will occur between the hours of 9:00 a.m. and 3:30 p.m. on weekdays. For further information, please contact Noe Peña at (239) 258-0751 or noe@caloosasite.com. Traffic Control Products

of Florida will provide maintenance of Bobs's Barricades (239) 656-1183.

**Treeline Avenue S. approximately 150' to 200' north of Global Parkway on the west side of Treeline Avenue – Fort Myers (ROW2025-00138):** Clary's Site Work Inc. will be Installing a Lee County Bus Stop. Removal of portion of existing sidewalk & replacement to be compliant with ADA requirements, beginning May 14, 2025 and lasting 3 weeks until June 4, 2025. We will be working off the turning lane in the county's ROW. The work will occur during normal off-season working hours. For further information, please contract Mark Nottingham @ 239-997-4004 or email @ <a href="mark@clarysitework.com">mark@clarysitework.com</a> ACME Barricades will be providing MOT services 239-479-5266.

Lee County will be dredging the Whiskey Creek channel entrance between Whiskey Creek Drive and Robalo Drive and anticipate increased construction traffic on McGreger Boulevard as a result. We expect to start the material removal on **June 4, 2025 with a completion date of August 5, 2025**. We do not anticipate any lane closures. We would ask drivers to use caution while crossing the Whiskey Creek bridge on McGreger Blvd., watching for dump trucks exiting and entering Old Whiskey Creek Dr. For additional information, please contact Josh Malo at <a href="mailto:jmalo@leegov.com">jmalo@leegov.com</a> or (239) 533-2308.

**Bonita Beach Road from Kings Kew to West of West Avenue**: Daily single lane closures will take place between **7:00 AM and 4:00 PM** at the following intersections:

- Intersection of Bonita Beach Road at Barefoot Beach Blvd / Entrance to The Beach and Tennis Club.
- o Intersection of Bonita Beach Road and Kings Kew.

This project will run from **May 19, 2025 to just before the July 4**th **holiday.** Advanced warning message boards are installed as well as advanced warning post mounts signs. For additional information, please contact Darin Brown at <u>dbrown@ajaxpaving.com</u> or (239) 299-6662.

Buckingham Road in front of Riverdale Highschool from Drawdy Court to Spring Line Lane (ROW2024-00318): Bateman Contracting will be milling, temp striping, and installing signal loops on Buckingham Road in front of Riverdale Highschool from Drawdy Court to Spring Line Lane for the new school entrance traffic signal. Flagging operation will accrue, making Buckingham Road one lane with a flagging operation between Drawdy Court and Spring Line Lane. Buckingham Road will be back to normal operation at 6:00 AM each morning. The duration will take place from Sunday, May 18, 2025, to Thursday, May 22, 2025. On Sunday, May 18, the hours will be from 6:00 PM to 6:00 AM. From Monday through Thursday, May 19 through May 22, the hours will be from 8:00 PM to 6:00 AM. The new signal

will be operational on May 24, 2025.

The following will be in effect on May 27, 2025:

- South bound traffic on Buckingham Road will only be able to access Riverdale Highschool at the new intersection traffic signal located at Coral Vine Lane.
- North bound traffic on Buckingham Road will only be able to access Riverdale Highschool at the new intersection traffic signal located at Coral Vine Lane.
- South bound traffic on Buckingham Road will not be able to make a left turn onto Spring Line Lane. They will need to turn left onto Coral Vine Lane to access the community.
- Traffic leaving Spring Line Lane onto Buckingham Road will only be able to turn right and head north on Buckingham Road. All traffic heading south out of the community will need to exit at Coral Vine Lane.

Daniels Parkway (B240432SSL): Electrical work within the ROW will begin on May 12, 2025, through May 23, 2025. Work times will be from 7:00 AM to 5:00 PM. Motorists should use caution, as this area may have lane closures and crews working outside of traffic. Please be aware of the advanced warning signs in these areas. The weather may affect start times and dates. For further information, please contact <a href="mailto:paving@leegov.com">paving@leegov.com</a>.

Colonial Boulevard from Summerlin Road to McGregor Boulevard: Beginning May 12, 2025, and continuing through Winter of 2025, road construction and traffic signal improvements will begin along Colonial Boulevard from Summerlin Road to McGregor Boulevard. Expect nighttime lane closures with lighted work zones between the hours of 7:00 PM to 5:00AM. Pedestrian detours will also be in place. Use caution when driving through this area. For more information, please contact Todd Weaver with OHLA at (239) 841-0448.

## 2. Bridge Maintenance

Estero Parkway Bridge over I-75: Lee County DOT and its contractor, ZEP Construction, will perform maintenance activities on the Estero Parkway Bridge. This project includes repairs to the bridge's underside, substructure, MSE walls, and bridge deck. During the project duration, sporadic lane closures will be necessary. Therefore, motorists and pedestrians are urged to use extra caution in this area. Motorists are also encouraged to seek alternate routes. Construction activities are estimated to be completed by May 30, 2025. For further information, please contact Avelino Cancel at (239) 533-9400 or email: acancel@leegov.com.

**Bridge** #124074 - Lee County DOT Operations will perform bridge deck maintenance on Daniels Parkway eastbound lanes, east of Six Mile Cypress. The job is scheduled to start on May 15, 2025 and finish on May 16, 2025, weather permitting. A lane closure will be from 8:00 PM to 5:00 AM (night work). For further information, please contact Carlos Hernandez at (239) 533-9400 or email: <a href="mailto:chernandez@leegov.com">chernandez@leegov.com</a>.

**Bridge** #124074 - Lee County DOT Operations will perform bridge deck maintenance on Daniels Parkway eastbound lanes, east of Six Mile Cypress. The job is scheduled for **May 12, 2025**, **May 13, 2025 and May 14, 2025**, weather permitting. There will be a lane closure from **9:00 AM to 4:00 PM** (day work). For further information, please contact Carlos Hernandez at (239) 533-9400 or email: <a href="mailto:chernandez@leegov.com">chernandez@leegov.com</a>.

**Bridge** #124071 - Lee County DOT Operations will perform bridge deck maintenance on Colonial Boulevard westbound lanes, east of I75. The job is scheduled to start on May 22, 2025 and finish on May 23, 2025, weather permitting. There will be a lane closure from 8:00 PM to 5:00 AM (night work). For further information, please contact Carlos Hernandez at (239) 533-9400 or email: <a href="mailto:chernandez@leegov.com">chernandez@leegov.com</a>.

Bridge #124070 - Lee County DOT Operations will perform bridge deck maintenance on Colonial Boulevard eastbound lanes, east of I75. The job is scheduled to start on May 29, 2025 and finish on May 30, 2025, weather permitting. There will be a lane closure from 8:00 PM to 5:00 AM (night work). For further information, please contact Carlos Hernandez at (239) 533-9400 or email: <a href="mailto:chernandez@leegov.com">chernandez@leegov.com</a>.

**Bridge** #124070 - Lee County DOT Operations will perform bridge deck maintenance on Colonial Boulevard eastbound lanes, east of I75. The job is scheduled to start on May 21, 2025, and finish on May 22, 2025 weather permitting. There will be a lane closure from 9:00 AM to 5:00 PM (day work). For further information, please contact Carlos Hernandez at (239) 533-9400 or email: <a href="mailto:chernandez@leegov.com">chernandez@leegov.com</a>.

### 3. Street Lighting Maintenance

#### 4. <u>Landscaping – Tree Trimming</u>

**Daniels Parkway:** Lee County DOT will be trimming trees in the median on Daniels Parkway from Six Mile Cypress Parkway to Eagle Ridge Drive. Lane closures will occur between **9:00 AM and 3:00 PM**. Motorists should use caution as workers and equipment will be present. Work is **scheduled to begin May 12, 2025, and should be completed by May 22, 2025**. For further information, please call Bob DeBrock at (239) 533-9425.

### 5. <u>Traffic Signal Maintenance</u>

**Lee Boulevard and Joan Avenue North (Lehigh Acres):** Lee County DOT and its contractor Horsepower Electric will begin the installation of a new traffic signal and intersection improvements at Lee Blvd & Joan Ave N. The improvements include mast arm and signal installation, ADA improvements, asphalt milling and resurfacing, sod, signs and pavement markings, and drainage improvements at Joan Ave N & 4th St W.

• Monday, May 12, 2025 – Friday, May 23, 2025, there will be Eastbound daytime lane closures from 9:00 AM – 4:00 PM as crews will be working on sidewalk.

The work activities above are scheduled to occur, however unforeseen conditions and weather may affect this schedule.

The project began **Monday**, **January 06**, **2025**, and estimated completion is **Summer 2025**. Motorists and Pedestrians are urged to use extra caution when traveling through the work zones. For further information, please contact Ryan Kirsch at <u>LCDOTProjects@leegov.com</u>.