



Lee County
Department of Transportation
1500 Monroe Street
Fort Myers, FL 33901
(239) 533-8580 (239) 485-8520 Fax

ROADWATCH UPDATE
July 2, 2026, to July 8, 2026

1. **Road Work/Maintenance/Improvement**

Corkscrew Road Widening Project – Phase 2 Construction Project: The project constructs four, 11-foot-wide travel lanes from Bella Terra Boulevard to just east of Alico Road, and a new traffic signal at the Alico Road intersection. Also included are on-road bike lanes in each direction, a 10-foot-wide shared-use path on the south side of the road, a 6-foot sidewalk on the north side of the road, and street lighting. The 22-foot wide (varies) median includes various hardwood and palm trees as well as shrubs.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- Motorists are advised that eastbound and westbound traffic has shifted to the new lanes on the south side of Corkscrew Road, from just west of Wayside Lane to east of the Corkscrew Shores main entrance. All traffic is now on the new lanes from just west of Wayside Lane to just east of Alico Road.
- Crews will be installing curb on the north side of Corkscrew Road from Alico Road to the east.
- Crews will be installing sod on the south side of Corkscrew Road.
- Crews will be installing drainage throughout the project area on Corkscrew Road and Alico Road. Motorists should expect trucks and equipment to be moving materials throughout the project.
- Motorists should drive with caution and expect intermittent daytime flagging as road crews are performing earthwork up to the shoulders of the road on Corkscrew Road and Alico Road, within the project limits. Please be aware that trucks may be entering and leaving the roadway.
- Crews will be installing utility conduits, light pole bases and light poles on the north side of Corkscrew Road from Wayside Lane to Alico Road.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. Due to additional work required by Lee County Utilities, as well as delays in utility relocations by FPL and Lumen, the project completion is expected at the end of 2026. Project cost is approximately \$27 M. The contractor is Bergeron Land Development, Inc. For further questions, please visit the project website at <https://corkscrewroadwidening.com> or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Village of Estero Corkscrew Road Shared Use Path Project: This Village of Estero project constructs a 10-foot-wide asphalt pathway on the north side of Corkscrew Road from Ben Hill Griffin Parkway to Palermo Lake Court (eastern entrance of Grandezza), and 6-foot wide concrete sidewalk from east of Palermo Lake Court that connects to the sidewalk that runs to Midnight Blue Court (Wild Blue Vista) built by Lee County's previous widening project. The 10-foot-wide asphalt pathway will also be constructed on the south side of Corkscrew Road from Ben Hill Griffin Parkway to Bella Terra Boulevard. Roadway and pathway lighting similar to those on Estero Parkway will be installed to complement the new facilities, along with a substantial amount of landscaping and irrigation which will add to the beautification of the Corkscrew Road corridor.

The sidewalk and pathway are active work zones and remain closed to pedestrians and bicyclists from Ben Hill Griffin Parkway to Midnight Blue Court/Bella Terra Boulevard.

- Motorists should expect lane closures from 8:00 AM to 3:30 PM for crews to upgrade sod to meet the Village of Estero's Corkscrew Road landscape plan and to complete irrigation throughout the project in preparation for landscape installation.
- Crews have completed light pole installation; however, lighting will not be operational until closer to project completion after all electrical is installed.
- *WORK BY UTILITY COMPANIES: Various utilities are relocating utilities throughout the project. This work may require daytime lane closures within the project area.*

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. Estimated completion is Fall 2026. Project cost is approximately \$23 million, including \$4.6 million for landscaping and irrigation and \$4 million for lighting. For further questions, please contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Big Carlos Pass Bridge Project – Construction Project: The project builds a new bridge over Big Carlos Pass, from Estrellita Drive on Fort Myers Beach to the Lovers Key State Park bayside entrance on Lovers Key. The new bridge replaces the moveable bridge over Big Carlos Pass with a fixed span bridge that provides a vertical navigation clearance of 60 feet. The new bridge has been constructed on the Gulf side of the former bridge location, and includes one travel lane in each direction, bicycle lanes, a six-foot-wide sidewalk along the north side of Estero Boulevard, and a 10-foot-wide shared use path along the south side of Estero Boulevard. A parking area with access to the Lovers Key State Park will be included on the southeast side of the bridge. The project also includes relocation of existing infrastructure for Lee County Utilities and Bonita Springs Utilities.

*Boaters are reminded to avoid the construction equipment in the water.
Mariners are now using the navigational channel under the new bridge.
A temporary clearance gauge is available.*

***FISHING IS NOT PERMITTED FROM
THE BIG CARLOS PASS BRIDGE***

- During the nighttime/overnight hours of 7:00 PM to 6:00 AM on Thursday, July 2, 2026 and Monday, July 6, 2026, motorists should expect delays through the project as crews stripe the roadway.
- Crews will continue performing earthwork, and installing drainage improvements, sod and plantings throughout the project.
- Pedestrians should follow signs to use the sidewalk on the south side of the bridge.
- The contractor is performing concrete work throughout the job including installing curb, pedestrian railing, and sidewalk. Delivery is occurring during times that are favorable for successful pours and within permit requirements.
- Vehicles are now using the newly constructed, fixed-span bridge. LeeTran trolley stops on the east side of the bridge are open for service. Pedestrian and bicyclist access is limited until the completion of span 1 (closest to Fort Myers Beach).
- Motorists should continue to expect intermittent daytime lane closures with flagging for crews to receive materials and perform utility and bridge work.
- The contractor continues dismantling the old bridge from the water.

***TRESPASSING INTO THE CONSTRUCTION SITE IS DANGEROUS AND ILLEGAL.
THIS INCLUDES THE BEACH AREA UNDER THE BRIDGE.***

Pedestrians and boaters are reminded to please stay out of the work zone.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone as workers and construction vehicles are entering and leaving the roadway. Motorists should

expect reduced speeds throughout the project area. **Fishing is not permitted from the Big Carlos Pass Bridge.**

Estimated completion is summer 2026. Project cost is approximately \$90.8 M. The contractor is Superior Construction. For further questions, please visit the project website at <https://bigcarlosbridgeproject.com/> or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723. For more information regarding the future parking area on the southeast side of the bridge, visit www.leegov.com/parks and click on the parks project info tool for updates.

Ortiz Avenue Widening from S.R. 884 (Colonial Boulevard) to S.R. 82 (Dr. Martin Luther King, Jr. Boulevard): This project consists of widening of Ortiz Avenue from 2 lanes to 4 lanes and constructs a six-foot sidewalk on the east side of the road and a 10-foot paved trail on the west side of the road. An on-road bike lane on both sides of the road will also be included. New street lighting will be installed, and a grass median will separate traffic. No improvements will be made at the roundabout intersection with Hanson Street. The contractor will reconstruct the roadway with drainage improvements and stormwater management facilities. Work also includes installation of new water main and installation of new reclaimed water and sewer facilities for Lee County and the City of Fort Myers.

*Drivers, pedestrians, and bicyclists are urged to use extra caution
when traveling through the work zone.*

- Motorists are advised that northbound traffic has shifted to the new roadway on the east side of the corridor from Colonial Center Drive to the roundabout at Hanson Street. Southbound traffic will remain on the existing southbound lanes separated from the northbound traffic while crews prepare a temporary crossover. This configuration is expected to be in place through mid-July. Please use caution and pay close attention to the new stop locations before proceeding to the live lanes.
 - Exits from Colonial Center Drive, The Edison Apartments, Fort Myers Seventh-Day Adventist Church and Schofield Street have switched to Right Turn Only and will have to utilize the Hanson Street roundabout to access the southbound Ortiz Avenue lanes.
 - Exits from Bruce Herd Lane and Calusa Nature Center have also switched to Right Turn Only onto Ortiz Avenue.
- Until the next traffic shift, currently scheduled for early July, motorists traveling northbound on Ortiz Avenue wanting to access the Calusa Nature Center or Bruce Herd Lane will need to utilize the Hanson Street roundabout and enter with a right turn from the southbound travel lanes.

- Until further notice, the entrance to the Vistas at Eastwood Apartments has been reduced to one lane in and one lane out.
- Crews are working on the new sidewalk on the west side of Ortiz Avenue, north of the roundabout. Pedestrians are advised that this area is an active construction zone and will remain closed until work has been completed.
- The existing pedestrian path between S.R. 82/Dr. Martin Luther King, Jr. Boulevard and the Vistas at Eastwood Apartments will be closed until late July for utility installations. Pedestrians are advised to follow detour signs directing them to the alternative route that utilizes Alessio Drive.
- The existing pedestrian path on the west side of Ortiz Avenue, south of the roundabout, is now closed for reconstruction. Pedestrians will be detoured onto the new sidewalk on the east side of Ortiz Avenue.
- The Contractor will be performing utility work north and south of the roundabout.
- Motorists should expect heavy truck traffic entering and exiting the project area north of the roundabout.
- The contractor is identifying existing utility locations throughout the project.
- The contractor is scheduled to survey the project during daytime hours.
- **LeeTran riders are advised of the following bus stop changes:** The southbound stop just south of the Vistas at Eastwood Apartments entrance has been relocated to the north side of the entrance, next to the new alignment of the southbound traffic.
 - The southbound stop just south of the Vistas at Eastwood Apartments entrance has been relocated to the north side of the entrance, next to the new alignment of the southbound traffic.
 - The temporary northbound bus stop near the Lee County Jail entrance remains near the newly constructed driveway, next to the new alignment of northbound traffic.
 - The northbound AND southbound stops just north of the Lee County Jail driveway and the northbound stop near RaceTrac are temporarily out of service.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the work zone. Estimated completion is Late 2026. Project cost is approximately \$31 M. The contractor is OHLA USA. For further questions, please visit www.ortizavewidening.com or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Able Canal Pathway Project: The project constructs a new 12-foot-wide, 6-mile shared use pathway along the north side of Able Canal starting at the Harns Marsh access point next to 35th Street West and

the Sailfish Canal and extending east to Joel Boulevard in Lehigh Acres. The purpose of the project is to facilitate accessible, non-motorized travel options for commuters and recreational users in the Able Canal corridor and within the Lehigh Acres community. Work includes an asphalt path with a pedestrian bridge, pavilions, landscaping and other amenities.

TRESPASSING INTO THE CONSTRUCTION SITE IS DANGEROUS AND ILLEGAL.

***Please be aware that the Lee County Sheriff's Office
is authorized to charge trespassers if found in the work zone.***

- Motorists should anticipate periodic lane closures on Sunshine Boulevard North, 19th Street West and Connie Avenue North for paving operations. Please use extra caution and follow the directions of flaggers.
- Crews are working on embankment, earthwork and storm drain installation between 35th Street West and Richmond Avenue North.
- Crews are installing erosion control throughout the project.
- Flagging and staging activity should be expected at Lehigh Acres Park, but there will be no impact to park users during construction.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. The project began in August 2025 with estimated completion in Fall 2027. Project cost is approximately \$10.2 M. The contractor is Pavement Maintenance, LLC. For further questions, please visit <https://www.leegov.com/parks> or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

I-75 at Daniels Parkway (exit 131) Interchange Improvements: FDOT is reconstructing the I-75 at Daniels Parkway interchange. The interchange improvements include reconstruction of the Daniels Parkway Interchange (Exit 131) converting it to a Diverging Diamond Interchange (DDI) design, reconstruction of the I-75 ramps, construction of pedestrian and bicycle accommodations through the interchange, installation of new signals at the ramps, and resurfacing of Daniels Parkway through the project area.

The following activities are subject to change based on weather conditions and unforeseen underground conditions:

- When necessary, motorists should anticipate lane closures on I-75 between 9:00 PM and 7:00 AM and

on Daniels Parkway between 7:00 PM and 7:00 AM.

- Crews are working on earthwork, underground drainage, and installing permanent lighting and sod.
- Crews are working on widening at the southbound I-75 off-ramp and Daniels Parkway.
- Please note that the westbound lanes on Daniels Parkway are shifted slightly to the south, then back to the north. Traffic on the southbound I-75 off-ramp has also shifted to the east. Please pay attention to signs and pavement marking and drive with caution.
- Motorists are advised that the speed limit has been reduced in the project area. Please follow all posted signage.
- Pedestrian access has been shifted to the south side of Daniels Parkway. Please follow signs and proceed with caution in the work zone.
- Motorists should expect trucks and equipment to be moving materials throughout the project.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. The expected completion date is summer 2028. For further questions, please visit <https://www.swflroads.com/project/446296-2> or contact Michaela Zawodny by email at Michaela.Zawodny@dot.state.fl.us or by phone at (239) 410-8174.

Bell Boulevard Sidewalk from Sunrise Boulevard to Joel Boulevard: Lee County is constructing a 6-foot sidewalk on Bell Boulevard in Lehigh Acres from Sunrise Boulevard to Joel Boulevard. This project, when complete, will provide a continuous sidewalk connecting pedestrians from SR 82 to Joel Boulevard via Bell Boulevard. The project also includes a steel pedestrian bridge over Jim Canal, concrete driveway replacements, minor roadway reconstruction, paving, drainage improvements, and pedestrian safety upgrades. Construction is scheduled to begin in late March 2026, with completion anticipated in Fall 2026. Project cost is approximately \$1.5 million. The contractor is V&H Construction.

*Drivers, pedestrians, and bicyclists are urged to use extra caution
when traveling through the work zone.*

- **Construction activity has increased on the north side of the project from Shadow Lakes Drive to Albemarle Circle for bridge construction. Motorists may experience minor travel interruptions.**
- Motorists should expect periodic flagging throughout the project.
- Expect single lane closures intermittently throughout the project area.
- Crews are pouring sidewalks and driveways throughout the project.
- Crews are installing and maintaining erosion control and traffic control devices throughout the project.
- The contractor is identifying existing utility locations throughout the project. Crews may be working close to the roadway. Motorists are asked to drive with caution.

The work activities above are scheduled to occur, however unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. For further questions, please visit www.leegov.com or contact Molly Schweers by email at Molly.Schweers@atkinsrealis.com or by phone at (239) 292-0497.

Estero Boulevard Hurricane Repairs (Estrellita Drive to Crescent Street) – Construction Project: This project includes repairs of damaged asphalt, curb and gutter, sidewalk, pavement, pedestrian handrail, school flashers, pedestrian signals, as well as the removal and replacement of the center drain brick pavers. The contractor will also replace ADA ramps and detectible warning surfaces.

Flamingo Street to Lanark Street

- Crews continue to remove and replace the center drain brick pavers on Estero Boulevard. No extended lane closures are expected for this work, however left turns from side streets may be temporarily restricted. Please use caution as crews work close to the travel lanes.

Buccaneer Drive to Lenell Road

- Crews are currently removing damaged concrete, such as sidewalk, curb, and gutter. Extended lane closures are not anticipated for this work; however, motorists, pedestrians, and bicyclists are encouraged to slow down and use caution.

Primo Drive to Miramar Street

- Crews are scheduled to remove and replace the center drain brick pavers on Estero Boulevard. No extended lane closures are expected for this work, however left turns from side streets may be temporarily restricted. Please use caution as crews work close to the travel lanes.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone as workers and construction vehicles are entering and leaving the roadway. Estimated completion is fall 2027. Project cost is approximately \$9 M. The contractor is Wright Construction Group. For further questions, please contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723. For more information www.leegov.com.

Treeline Avenue Intersection Improvements from Jetport Loop to Heartwood Boulevard: This project consists of converting a northbound left-turn lane from Treeline Avenue onto Daniels Parkway into a thru lane, converting a northbound thru lane into a second northbound right turn lane, ADA improvements at both the Daniels Parkway/Treeline Avenue and the Treeline Avenue/Intercom Lane intersections, and overall signal improvements.

The following activities are subject to change based on weather conditions and unforeseen underground conditions.

- Motorists should expect lane closures during the daytime hours of 9:00 AM to 4:00 PM on northbound and southbound Treeline Avenue for crews to work on concrete sidewalks, curbs and ramps.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. The project begins in May 2026 with estimated completion in late 2026. Project cost is approximately \$3 million. The contractor is Ajax Paving. For further questions, please visit <https://www.leegov.com/> or contact Jennifer Dorning by email at Jennifer.Dorning@atkinsrealis.com or by phone at (239) 338-7723.

Three Oaks Parkway Extension Project Phase 2 from Indian Paint Lane to Daniels Parkway: This project consists of extending Three Oaks Parkway north in the vicinity of Indian Paint Lane to Daniels Parkway and constructs 4 lanes with a 5-foot-wide bicycle lane. Phase 2 includes 6-foot-wide sidewalks on both sides of the roadway.

- Cody Lee Road, the northern entrance to Publix Shopping Center, is closed for one month while the contractor constructs the southbound lanes of the Three Oaks Parkway Extension. The Publix Shopping Center can be accessed via the new traffic signal at Daniels Parkway and Powers Court/Apalooosa Lane or travel south on Three Oaks Parkway and follow the roundabout to the Old Fiddlesticks Boulevard access to the shopping center.
- Fiddlesticks Boulevard traffic is shifted to the new roundabout in order to access Three Oaks Parkway Extension and Daniels Parkway.
- Motorists are using the new northbound lanes of Three Oaks Parkway configured to one lane in each direction. The contractor will then build the southbound lanes for Three Oaks Parkway and the new driveway to the Publix Shopping Center.
- Motorists can use the roundabout to Old Fiddlesticks Boulevard to access the Publix Shopping Center from the south.
- Daniels Parkway is open to three lanes of traffic in each direction. The outside east and westbound lanes will remain closed for additional construction activities. However, the outside right-turn lanes will be open for use.

**Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the project.
All work is subject to weather conditions.**

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the work zone. Estimated completion is mid-2028. Project cost is approximately \$39.7 M. The contractor is EHC Construction. For further questions, please visit www.ThreeOaksExtension.com or contact Kris Cella by email at Kcella@cella.cc or by phone at (239) 337-1071.

Quinn Dean Neighborhood Stormwater Improvements Project – Construction Project: The City of Bonita Springs is working on a stormwater improvements project that will enhance drainage in the area. The project includes upgrading the existing stormwater pipes and constructing two stormwater retention ponds. As part of this project, the Bonita Springs Utilities Department will also relocate water and sewer lines. All roadways will be restored once the utilities are complete. Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- Motorists should expect intermittent lane closures, road closures with possible local traffic only permitted and flagging operations during daytime hours on the following streets:
 - Dean Street
 - Quinn Street
 - Orange Blossom Drive
 - Lime Street
- Trucks and construction equipment will be entering and leaving the roadway; expect minor delays.

The work activities above are scheduled to occur during the duration of the project; however, unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. Project completion is expected in fall of 2027. For further questions, please contact AtkinsRealis by email at Brianna.Smith@AtkinsRealis.com or by phone at (239) 336-9842.

Orange River Boulevard Sidewalk and Utility Improvements Project: The project includes water main replacement, installation of new stormwater drainage systems, addition of a new 6-foot sidewalk and curbs, and upgrading lighting and pedestrian signalization in the surrounding area of Orange River Boulevard from Palm Beach Boulevard (SR 80) to east of Lorraine Drive. These improvements will enhance water reliability and improve pedestrian and traffic safety.

Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- Utility crews will be installing Street Lighting and Pedestrian Signal conduits within the Palm Beach Blvd. and Orange River Blvd. intersection. These activities will not impact any travel lanes or pedestrian paths.
- Crews will be pouring sidewalk in the Right of Way (ROW).
- Crews will be restoring roadway and placing asphalt throughout the project area.
- Crews will be working on utilities in the Right of Way (ROW) along the north and south side of Orange River Blvd. They will start at Lakeside Club Dr. and work eastward. Intermittent flagging operations may be necessary.

The work activities above are scheduled to occur; however, unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. Estimated completion is Fall 2026. Project cost is approximately \$3M. The contractor is Thompkins Contracting Inc. Work is expected to occur Monday through Friday from 7:00 AM to 7:00 PM; however, some night and weekend work may be necessary.

For further questions, please contact Carolyn Usher by phone at (239) 337-1071 or by email info@OrangeRiverBlvdImprovementsProject.com. *Please note changes to the road watch are shown above in Orange.*

Tice Street Sidewalk and Watermain Replacement Project – Construction Project: This project includes replacement of existing water mains, installation of new potable water infrastructure, and construction of new ADA-compliant sidewalks along Tice Street and surrounding areas. Additional work includes driveway restoration, minor drainage improvements, and roadway restoration within the project limits. These improvements will enhance water system reliability and improve pedestrian safety and connectivity in the area. Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone.

- **Tice Street at Ortiz Avenue will be closed overnight on Wednesday, July 1 from 7:00 PM to 6:00 AM.**
- **The intersection of Carolina Street at Tice Street will be closed overnight on Thursday, July 2 from 7:00 PM to 6:00 AM.**
- Expect full road closures at the following roads at Tice Street, use Palm Beach Boulevard to access

these roads:

- Thomas Avenue
- Ione Avenue
- Motorists should expect intermittent lane closures and flagging operations during daytime and possibly nighttime hours.
- Expect one lane of traffic along Tice Street closed in periodic locations from Lynnedda Avenue to Ortiz Avenue. Signs will indicate local traffic only and residents will be able to access their driveways.
- Lynnedda Avenue has been converted to a one-way street through the duration of the project. Motorists should use caution and follow detour signs while roadway configuration is in place.
- Crews will be installing new water main along Tice Street, including valves, fittings, hydrants, and service connections.
- Crews will be performing excavation, trenching, and backfilling operations from Ortiz Avenue heading west to New York Drive.
- Crews will be constructing new concrete sidewalks, curb ramps, and ADA improvements from Ortiz Avenue heading west to New York Drive.
- Trucks and construction equipment will be entering and leaving the roadway; expect minor delays.
- Sidewalks may be closed in active work areas; pedestrians should follow posted detours from Ortiz Avenue heading west to New York Drive.

The work activities above are scheduled to occur during the duration of the project; however, unforeseen underground conditions and weather may affect this schedule.

Please use caution and watch for workers and construction vehicles entering and leaving the roadway. Project completion is expected in spring of 2027. Project cost is approximately \$3.9 M. For further questions, please contact AtkinsRealis by email at Brianna.smith@atkinsrealis.com or by phone at (239) 336-9842.

Striping Maintenance: Lee County DOT Traffic will be performing a moving operation with traffic delays on **July 2, 2026 to July 8, 2026**, between the hours of **9:00 AM to 4:00 PM** (weather permitting) on the following roadways:

Crystal Drive	Riverside Drive
McGregor Boulevard	Cypress Lake Drive
Winkler Road	Boy Scout Drive
Lakewood Boulevard	Colonial Boulevard (S Cleveland Avenue – West end of Midpoint Bridge)
South Pointe Boulevard	College Parkway

	Summerlin Road
--	----------------

Intersection Markings maintenance: Intermittent Lane closures and delays are possible **July 2, 2026 to July 8, 2026** between the hours of **9:00 AM to 4:00 PM** (weather permitting) on the following roadways:

Moore Avenue (<i>Excluding Sentinella Blvd - E 8th Street</i>)	Richmond Avenue (<i>Excluding Bear Street - Greenbriar Boulevard</i>)
Gunnery Road	Homestead Road
	Panther Lane

For additional information, please contact Randy Hart at DOTMarkings@leegov.com

5019 Lee Boulevard – Lehigh (RES2025-02426 & DRV2025-01926): ONX Lehigh Acres LLC will be performing roadway and sidewalk improvements beginning **Friday, June 5, 2026, and continuing through November 6, 2026**. Asphalt pavement, concrete sidewalk, concrete curbing, and drainage improvements will be performed. The outside (right) lane of eastbound traffic on Lee Boulevard just after Main Street will be subject to lane closures, as will one of two left turn lanes from the westbound portion of Main Street turning south onto Lee Boulevard. Periodic lane closures for eastbound and westbound lanes will occur between the hours of **7:00 PM and 6:00 AM** on weekdays. For further information, please contact Justin Howell at JHowell@elitepermits.com. Traffic Control Products of Florida will provide maintenance of traffic services (239) 334-8888.

15220 Treeline Avenue S. – Fort Myers (ROW2025-01627): Pavement Maintenance, LLC. will be performing roadway and turn lane **improvements beginning November 24, 2025, and continuing through July 2, 2026**. Improvements include baserock, asphalt pavement, drainage improvements, concrete sidewalk and concrete curb. Installation of a new northbound and south bound turn lane to access 152200 Treeline Avenue S. Only one turn lane will be worked at a time. Only one lane will be close at a time as needed. Based on the calendar days, this work will be performed at night from **7:00 PM to 6:00 AM**, when we have to close the lanes. For additional information, please contact Juan Gomez at jgomez@pmioffl.com or (239) 464-9767.

Treeline Avenue, south of Daniels Parkway (ROW2025-02269): PMI will be performing road and sidewalk improvements **beginning December 3, 2025, and continuing through July 30, 2026**. They will be installing a north and southbound turn lane at 14181 & 14051 Treeline Avenue S. Work will also

include asphalt pavement, concrete sidewalk, and concrete curb and drainage improvements. The daytime work hours will be from **7:00 AM to 4:00 PM for shoulder work** and will not require lane closures (MOT index 102-602). The nighttime hours will be from **7:00 PM to 6:00 AM and will include lane closures**. For more information, please contact the Project Manager, Juan Gomez, at 239-464-9767 or by email at jgomez@pmioffl.com.

Sanibel Toll Facility: Starting **Monday, March 30, 2026, and ending on August 27, 2026**, there will be intermittent nightly lane closures. Lee County DOT will be performing lane maintenance through the toll plaza. Intermittent lane closures can be expected from **8:00 PM to 6:00 AM**. Please contact Rob Radford at (239) 229-5980, if you should have any questions.

Midpoint Toll Facility: Starting **Monday, March 2, 2026, and ending on September 8, 2026**, there will be intermittent nightly lane closures. Lee County DOT will be performing lane maintenance through the toll plaza. Intermittent lane closures can be expected starting at **8:00 PM to 6:00 AM**. Please contact Rob Radford at (239) 229-5980, if you should have any questions.

Cape Toll Facility: Starting **Monday, March 16, 2026, and ending on September 29, 2026**, there will be intermittent nightly lane closures. Lee County DOT will be performing lane maintenance through the toll plaza. Intermittent lane closures can be expected starting at **8:00 PM to 6:00 AM**. Please contact Rob Radford at (239) 229-5980, if you should have any questions.

12th Street from Richmond Avenue N to North Avenue – Lehigh Acres: Team SCOTT will be performing a pipe replacement project beginning **Monday, June 22, 2026, and continuing through August 3, 2026**. Drainage pipe removal and replacement, roadway restoration, and associated improvements will be performed. 12th Street between Richmond Avenue N and North Avenue will be subject to periodic road closures with detours in place. Access will be maintained for local traffic; however, motorists should expect delays and are encouraged to seek alternate routes when possible. Periodic closures will occur between the hours of **9:00 AM and 3:30 PM, Monday through Friday**. For further information regarding this project, please contact **Garry Ireland** at (239) 340-8695 or via email at info@team-scott.com.

LCDOT along with their contractor Coastal Concrete, will be installing new sidewalks, street lighting and pedestrian crosswalks along **Alico Road westbound between Quaker Lane and Michael G. Ripp Parkway**. ACME barricades will be setting up M.O.T starting **March 9, 2026, with work following on March 10, 2026. Project is to last up to 6 months, weather permitting**. Expect single lane closures heading westbound at times. Please use caution when driving. For more information, please contact Coastal Concrete Alejandro A. Navarro at 239-248-3039.

Daniels Parkway - Lee County (ROW2025-02543): Thompkins Contracting, Inc., will be performing roadway improvements beginning **July 1, 2026, and continuing through September 1, 2026**. Asphalt pavement, concrete sidewalk, concrete curbing, and drainage improvements will be performed. The inside (right) lane of eastbound traffic and the outside (left) lane on Daniels Parkway heading west will be subject to lane closures, as will one of two lanes from the westbound and eastbound portion of Daniels Parkway. All work will be completed between the periods of 7:00 PM and 6:00 AM. For further information, please contact Ricky Acevedo (239) 494-2174 or Justin Hines (763)710-0866. Scott Safety LLC will provide maintenance of traffic services (833) 723-3499.

Bonita Beach Road and Miller Road - Bonita Springs, FL - Benco Construction LLC will be performing roadway and sidewalk improvements starting on **March 16, 2026, and continuing through July 2026, during the hours of 7:00 PM to 5:00 AM**. Asphalt pavement, concrete sidewalk, concrete curbing, and drainage improvements will be performed. There will be closures at the entrance of Miller Road, off Bonita Beach Road, periodically to allow for the new utility pipe to be installed. There will be flaggers working for the duration of this project. For additional information, please contact Robert Hearn at (239) 994-4561 or rhearn@bencoconstructionllc.com.

Alico Road from Quaker Lane to Michael G Rippe Parkway – Fort Myers: Coastal Site Development will be performing sidewalk improvements beginning **Tuesday, April 7, 2026, and continuing through Saturday, August 1, 2026**. Underground directional drilling, concrete sidewalk, concrete curbing, and drainage improvements will be performed. The outside (right) lane of westbound traffic on Alico Road just before Quaker Lane will be subject to lane closures, as will one of two right turn lanes onto Micheal G Rippe Parkway. Periodic lane closures for westbound lanes will occur between the hours of **9:00 AM and 4:30 PM** on weekdays to allow concrete trucks. For further information, please contact Alejandro Navarro at (239) 248-3039.

Burnt Store Road Full Depth Reclamation from NW Fourth Terrace to Gator Slough Canal: A full depth reclamation project on Burnt Store Road in the southbound lanes from NW Fourth Terrace to Gator Slough Canal is nearing completion. Full depth reclamation, paving, and temporary striping operations have been completed. Once the pavement is properly cured, then final thermoplastic striping will be applied. This work addressed storm-related deterioration and restored the roadway's structural integrity. Final striping operations will be scheduled once cure time requirements are met. For further questions, please contact Katelyn Carmona by email at Katelyn.Carmona@exp.com or by phone at (239) 744-9192.

Pine Island Road Resurfacing from West of Matlacha Drawbridge to East of Little Pine Island Bridge: This project included standard milling and paving operations from west of the Matlacha Drawbridge to east of Little Pine Island Bridge. Once the pavement is properly cured, then final thermoplastic striping will be applied. For further questions, please contact Katelyn Carmona by email at Katelyn.Carmona@exp.com or by phone at (239) 744-9192.

West Lee Boulevard Sidewalk Repair Project (B260031CFC) – Lehigh Acres: Team SCOTT will be performing sidewalk repair work beginning **Monday, April 20, 2026, and continuing through October 10, 2026**. Concrete sidewalk removal and replacement, along with associated restoration, will be performed. West Lee Blvd will be subject to intermittent lane closures, shoulder closures, sidewalk closures, and bicycle lane closures throughout the project limits. Access will be maintained; however, motorists, cyclists, and pedestrians should expect delays and use caution when traveling through the work zone. Intermittent closures will occur between the hours of **9:00 AM and 3:30 PM, Monday through Friday**. For further information regarding this project, please contact **Garry Ireland at (239) 340-8695 or via email at info@team-scott.com**.

Meadows Road, west of Ray Avenue – Fort Myers (ROW2026-01159): Strategic Commercial Construction, LLC will be performing roadway and sidewalk improvements beginning **May 26, 2026, and continuing through August 28, 2026**. Asphalt pavement, concrete sidewalk, concrete curbing and drainage improvements will be performed. The east and west bound lanes will be subject to partial lane closures. This periodic closure will occur between **9:00 AM and 3:30 PM** on weekdays. For further information, please contact Strategic Commercial Construction at 727-216-3378.

Turn Lane at Bonita Grande and Snell Lane - Fort Myers (ROW2025-02426): DeAngelis Diamond Construction, LLC Permit Contractor. EHC will be performing roadway improvements **beginning Wednesday, May 27, 2026, and continue through July 3, 2026.** Asphalt pavement, concrete curbing, and drainage improvements will be performed. The outside (right) lane of northbound traffic on Bonita Grande just after Bonita Beach Rd. will be subject to shoulder and sidewalk closures will occur between the hours of 9:00 AM and 3:30 PM on weekdays. For further information, please contact Ronnie Skinner at (239) 253-1272 or krskinner@ehcconstruction.com. ACME will provide maintenance of traffic services.

Midtown Bonita at 27800 Bonita Grande Drive (ROW2025-00619): Haskins, Inc. will perform turn lane improvements:

1. Starting at the intersection of Bonita Beach Road SE and Bonita Grande Drive the left lane heading south until Trade Way Drive will be subject to lane closures with flagging operation from **9:00 AM – 3:30 PM on July 16, 2026, through August 5, 2026.**
1. Starting at the intersection of Bonita Grande Drive and Trade Way Drive, the left lane heading north towards Bonita Beach Road SE will be subject to lane closures with flagging operation from **9:00 AM – 3:30 PM on July 16, 2026, through August 5, 2026.**
2. Starting at the intersection of Bonita Grande Drive and Snell Lane, the left turn lane heading south towards Bonita Beach Road SE will be subject to lane closures with flagging operation from **9:00 AM – 3:30 PM on July 16, 2026, through August 5, 2026.**

For further information, please contact Greg Collier at (239) 300-8818 or Dustin Cash at (239) 478-1688.

Estero Boulevard at Eucalyptus Court – Town of Fort Meyers Beach (ROW2026-01121 and ROW2026-01067): i2i Networks, LLC will be removing damaged underground cables from manholes along Estero Boulevard **beginning Monday, June 8, 2026, and continue through Friday, July 3, 2026.** The Northbound lane on Estero Boulevard between Lenell Road and Crescent Street, as well as the southbound lane on Crescent Street near 5th Street and 1st Street will be subject to periodic night-time lane closures. Closures will only be at active manhole worksites and will not affect the entire route all at once. Periodic lane closures will occur between the hours of **7:00 PM and 6:00 AM** For further information, please contact Vernon Evans at (360) 599-0022, or at vernon.evans@i2inetworks.net. Southeastern Traffic Supply will provide maintenance of traffic services (404) 989-2441.

250' Flagpole Project – Bernie Braden Park (2051 Cape Coral Parkway East – North side of road): This project consists of erecting a 250' tall flagpole in Bernie Braden Park (north half of park). In addition to the flagpole, and its foundation, work also includes installing localized electrical service lines to provide power for the winch inside the flagpole, the 360-degree aviation light at the top, and uplighting to illuminate the flag at night.

Although a permanent maintenance of traffic is not anticipated for this project, drivers and bicyclists are urged to use extra caution when traveling through this area, so as not to be distracted by the construction work being performed.

1. Motorists should expect heavy truck traffic entering and exiting the project area (between the Welcome Center and the base of the Cape Coral Bridge) on the north side of Cape Coral Parkway starting **Monday, June 1, 2026**, (and continuing throughout the project) with some equipment mobilization potentially taking place late in the preceding week.
2. Some equipment/material deliveries may involve some random slowdowns and stoppages in westbound and/or eastbound traffic, which should be limited to times of the day between the weekday AM and PM bridge traffic rush hours (e.g. 9:00 AM to 3:00 PM), or in some cases after the PM rush hour (e.g. 7:00 PM), or before the AM rush hour (6:00 AM).
3. Any exact days and times of select construction related activities, that may impact traffic flow significantly on Cape Coral Parkway, will be provided/forwarded to Roadwatch when known.

The work activities above are scheduled to occur, however unforeseen construction conditions, material/equipment deliveries, and weather may affect this schedule.

Motorists are asked to drive with caution and watch for workers and construction vehicles entering and leaving the construction area. **Estimated completion is Friday, July 3, 2026.** Project cost is approximately \$420,000. The contractor is Dynamic South. For further questions, please contact Chris Camp by email at ccamp@capecoral.gov or by phone at (239) 574-0468, or the City of Cape Coral's Communications Division by email at communications@capecoral.gov or by phone at (239) 242-3484.

Stringfellow Road and Iona Sidewalk Repairs. This project involves the removal and replacement of sidewalk panels along Stringfellow Road and within the Iona area where cracking and concrete deterioration has occurred.

- Crews will continue repairs along **Stringfellow Road**.

For the duration of this project, work will take place Monday through Saturday between the hours of 7:00 AM and 7:00 PM, pending weather or unforeseen circumstances. Please note that no construction activities

are scheduled for Saturday, July 4th in observance of the Independence Day holiday. There will be intermittent lane closures and sidewalk detours as a part of this project. Motorists and pedestrians are asked to use caution and follow posted signage while traveling through the work zone. Construction is anticipated to be completed by February 2027, weather permitting. For further questions, please contact Katelyn Carmona by email at Katelyn.Carmona@exp.com or by phone at (239) 744-9192.

Burnt Store Road Safety Improvements: This project consists of safety improvements along Burnt Store Road from Delilah Drive to Vincent Avenue. Work consists of adding 4-foot-wide paved shoulders on both sides of the road, new right and left turn lanes at Caloosa Parkway, rumble stripes on the edge of pavement and center lines and required guardrail, roadway signs and pavement markings. Prime contractor is Ajax Paving Industries of Florida, LLC. The estimated completion date is winter 2026.

Motorists should expect intermittent nighttime flagging operations as crews continue working on placement of the first layer of road base material within the project limits. No construction activities are scheduled from June 26, 2026 through July 4, 2026, in observance of the Independence Day holiday. Regular construction operations are expected to resume following the holiday period, on July 6, 2026. Drivers, pedestrians, and bicyclists are urged to use extra caution when traveling through the work zone. The posted speed limit within the work zone remains reduced to 50 mph. All scheduled work is weather permitting and subject to change. For additional information, please contact Alesia Htsitski at ahatsitski@aimengr.com or (239) 332-4569.

The intersection of Samville Road and Bayshore Road– North Fort Myers (ROW2026-00339): Capling Leveling, Inc. will be performing roadway and sidewalk improvements beginning **Friday, June 12, 2026, and continue through August 30, 2026.** Asphalt pavement, concrete sidewalk, concrete curbing, and road improvements will be performed. The eastbound lane of Samville Road will be subject to alternating lane closures, as will the westbound lane of Samville Road. Periodic lane closures for Eastbound and Westbound lanes will occur between the hours of **9:00 AM and 3:30 PM** on weekdays. For further information, please contact Chris Welch at (239) 747-5771 or Cwelch@caplingleveling.com. Acme Barricades will provide maintenance of traffic services (305) 796-3587.

Pennsylvania Street and Alico Road – Fort Myers (ROW2026-00205): Stevens Construction, Inc. will be performing roadway and sidewalk improvements beginning **Monday, June 15, 2026, and continue through July 17, 2026.** Asphalt pavement, concrete sidewalk, concrete curbing, and drainage improvements will be performed. The outside (right) lane of westbound traffic on Alico Road just after

Gator Road will be subject to lane closures, as will the sidewalk be closed traveling westbound on Alico Road. Periodic lane closures for westbound lanes will occur between the hours of 9:00 a.m. and 3:30 p.m. on weekdays. For further information, please contact Tom Porter or Todd Denney at 239-270-4695 or tomp@stevensbuilds.com. A&SW Consultants, Inc., will provide maintenance of traffic services 239-898-0931.

Ashlar Avenue near Homestead Road – Lehigh (ROW2026-00075): Bluewater of South Florida, Inc. will be performing roadway and utility improvements **beginning Monday May 18, 2026, and continuing through June 30, 2026.** Ashlar Avenue (across from S loop Boulevard) traffic will be detoured to Taylor Lane. This shutdown will occur between **9:00 AM and 3:30 PM** daily as needed to facilitate utility install and roadway work. For further information, please contact Chad McKimm at 239-877-0500 or chadm@bluewaterunderground.com. Bob's Barricades will provide maintenance of traffic services.

Homestead Road N at Ashlar Ave. (Chick-Fil-A Lehigh - ROW2026-00075): Southern Striping Solutions, LLC. (dba Collier Paving and Concrete) will be performing roadway improvements (new turn lane construction) **beginning Monday, July 13, 2026 and continue through approximately July 31, 2026.** Sub-grade excavation, concrete curbing, lime rock placement, asphalt paving, and pavement markings will be performed. The outside (right) lane of westbound traffic on Homestead Road N at Ashlar Avenue will be subject to lane closures between the hours of **9:00 AM and 4:00 PM** on weekdays. For further information, please contact Jon Ackley at (239)-292-3406 or jackley@collierpave.com or Jason DeMarco at (239)-910-3410 or jason@collierpave.com. Acme Barricades will provide maintenance of traffic services (239)-479-5266.

Beth Stacey Boulevard from Alabama South to the Copperhead Canal: Lee County Department of Transportation, along with Ajax Paving Industries of FL (contractor), will be widening the roadway on Beth Stacey Boulevard. The project is tentatively scheduled to start **Monday, July 6, 2026, through Friday August 21, 2026.** There will be intermittent lane closures with traffic pattern changes and flaggers or detours. Please pay attention to all signage and flaggers. Please note the work hours will be **from 7:00 AM to 6:00 PM.** Stay alert and please no texting in the work zone! For more information, please contact Lee Strauss at lstrauss@ajaxpaving.com or (239) 936-9444.

Richmond Avenue - Lehigh Acres; Leeland Heights Boulevard to Green Briar Boulevard: Work is scheduled to begin **June 22, 2026, and continue through July 24, 2026.** As part of the ongoing Countywide

Resurfacing for 2026, OHLA (contractor), will be doing shoulder work in the area. There will be intermittent daily flagging operations with changes to the traffic pattern. Please pay attention to all signage and flaggers. Please note the work hours will be from **9:00 AM to 4:00 PM**. Motorists are asked to exercise caution and reduce their speed while driving through the work zone. Stay alert! For additional information, please contact Robert Peterson at Robert.PetersonJr@ohla-usa.com.

Moore Avenue Paving (Sentinela to E 8th Street): PMI will be conducting milling and paving operations starting **July 6, 2026** with an expected completion date of **July 17, 2026** (weather permitting). This work will be done during the day between the hours of **7:00 AM and 4:00 PM**. For additional information, please contact Joshua Chase at josh@pmioffl.com or (239) 334-6760.

Asphalt Paving Systems will be doing crack seal work starting **July 6, 2026 and should finish July 7, 2026**, weather permitting. N MOT will be setup from **9:00 AM to 3:00 PM**. Work will be done one lane at a time and will flaggers around the truck and kettle. Work will be done in the following order:

Street	From	To
Plumosa Ave	Jacobs Dr	cul-de-sac
Cocos Dr	Tidewater Island Cir	6072 Cocos Dr
Jacobs Dr	Park Rd	Plumosa Ave
Summerwood Dr	Iona Rd	Summerwood Dr
Kimberly Ln	McGregor Blvd	cul-de-sac
Mahoe Ct	McGregor Blvd	cul-de-sac
N/S Pine D	Pine Dr	Pine Dr

For additional information, please contact Travis Smith at TSmith@asphaltpavingsystems.com or (813) 713-5835.

Asphalt Paving Systems will be doing micro surfacing work starting **August 3, 2026 and should finish August 7, 2026**, weather permitting. No roads will be shutdown. MOT will be setup from **9:00 AM to 3:00 PM**. Work will be done in the following order:

Street	From	To
--------	------	----

Plumosa Ave	Jacobs Dr	cul-de-sac
Cocos Dr	Tidewater Island Cir	6072 Cocos Dr
Jacobs Dr	Park Rd	Plumosa Ave
Kimberly Ln	McGregor Blvd	cul-de-sac
Mahoe Ct	McGregor Blvd	cul-de-sac
Summerwood Dr	Iona Rd	Summerwood Dr
N/S Pine D	Pine Dr	Pine Dr

For additional information, please contact Travis Smith at TSmith@asphaltpavingsystems.com or (813) 713-5835.

Via Coconut Point Between Williams Road and Corkscrew Road (PERMIT # LDO2025-E031): JJB South LLC along with our sub-contractors will be performing upgrades to the stormwater system for the new entrance to the Estero Sports Park upgrade. This requires modification to existing storm structures and the addition of a new structure. This work will require the closing of the northbound and southbound lanes between Williams Road and Corkscrew Road. Traffic will be redirected per approved MOT plan. **Work is scheduled to begin Monday July 6, 2026, and ending, Monday July 13, 2026.** We advise using caution and following all sign directions when traveling through the area. For further information please contact Tim Horne at (941) 451-9116 or thorne@jjbsouth.com. Traffic control devices will be provided by Acme Barricades of Ft. Myers (239) 479-5266.

Gladiolus Dr. Fort Myers (ROW2026-00765) MASTEC Utilities Services will be performing a lanes closures/road closures beginning on **Wednesday July 8, 2026 and continue through August 10, 2026** for Directional Bore : 2-6" HOPE CONDUIT - 850' Paralleling Winkler Rd; V/O 8871 Gladiolus Dr; POB: 45' N/O Summerlin crossing, to relocate -850 feet of feeder cable from private property to the public right of way. This includes the installation of two feeder splice boxes. MOT Index 602 both sides of the road. Periodic road/lane closures will occur between the hours of **9:00 AM and 3:30 PM on weekdays**. For further information, please contact Omar Masri, Project Coordinator Mastec Utilities Services at (239) 523-1696 Omar.Masri@mastec.com. Traffic Control Products for Maintenance of Traffic will be provided by All American Barricades Point of Contact Ali Garces 954-512-8337 and/or Jesus Lamberty 954-818-1328.

Bonita Beach Rd. SE - Bonita Springs (ROW2026-00124) MASTEC North America will be performing a Lanes Closures/ Road Closures beginning on **Wednesday July 8, 2026 and continue through August 10, 2026** for Directional Bore 1-6" HDPE-126', Crossing Bonita Beach Rd; V/O 12801 Bonita Beach Rd. MOT Index 602 Outside Lane (right lane) and shoulder East Bound, within Trade Way Two and Trade Way Three entries. Periodic road/lane closures will occur between the **hours of 9:00 AM and 3:30 PM on weekdays**. For further information, please contact Omar Masri, Project Coordinator Mastec Utilities Services at (239) 523-1696 Omar.Masri@mastec.com. Traffic Control Products for Maintenance of Traffic will be provided by All American Barricades Point of Contact Ali Garces 954-512-8337 and/or Jesus Lamberty 954-818-1328.

Bluestreak LLC will be performing handhole installation, directional boring, fiber placement, and fiber splicing along **Daniels Parkway on the south side, from Metropolis Avenue east to Plantation Road in Fort Myers (ROW2026-0068)**, from **July 7, 2026, through July 21, 2026**. During this time, the south-side shoulder of the eastbound lane will be subject to a shoulder closure, and a sidewalk closure with flagging operations for pedestrian crossings will be in place throughout the work zone from Metropolis Avenue to Plantation Road. All work will be conducted under a stationary Maintenance of Traffic (MOT) setup. Construction activities will take place daily between the hours of **7:00 AM and 3:30 PM**. For additional information, please contact Daion Hernandez at dhernandez@bluestreakllc.com or (786) 448-8261.

Bluestreak LLC will be performing handhole installation, directional boring, fiber placement, and fiber splicing along **Daniels Parkway on the south side, from Metropolis Avenue east to Plantation Road in Fort Myers (ROW2025-02119) (ROW2025-02172)**, from **July 7, 2026, through July 21, 2026**. During this time, the south-side shoulder of the eastbound lane will be subject to a shoulder closure, and a sidewalk closure with flagging operations for pedestrian crossings will be in place throughout the work zone from Metropolis Avenue to Plantation Road. All work will be conducted under a stationary Maintenance of Traffic (MOT) setup. Construction activities will take place daily between the hours of **7:00 AM and 3:30 PM**. For additional information, please contact Daion Hernandez at dhernandez@bluestreakllc.com or (786) 448-8261.

Via Coconut Point, Williams Road to Corkscrew Road: Village of Estero's contractor Suffolk Construction will begin turn lane and roadway improvements along Via Coconut Point for the Estero SportsPark on **July 13, 2026**. Construction is expected to last through **July 27, 2026**. Northbound Via Coconut point at Williams Road will be closed to motorist and pedestrians during construction. Motorists and pedestrians can use US 41 or Three Oaks Parkway as alternate routes. For additional information,

please contact Dave Willems, PE at willems@estero-fl.gov.

Rich Road, just East of Tammy Lane – North Fort Myers (ROW2026-01615): Mitchell & Stark Construction Co., Inc. and our subcontractor Tony Alvarez Land Clearing, Inc. will be performing clearing activities in the south ROW of Rich Road beginning **Wednesday, July 15, 2026, anticipated to continue through July 22, 2026.** The eastbound lane of Rich Road just after Tammy Lane will be subject to lane closures to allow vehicle ingress / egress to remove fallen trees & vegetation. Periodic lane closure for eastbound lane will occur between the hours of **9:00 AM and 4:00 PM on weekdays.** For further information, please contact Andrew Jenkins at (239) 571-1482 or ajenkins@mitchellstark.com. Bob's Barricades will provide maintenance of traffic services (239) 656-1183.

Cypress View Drive at Estero Parkway- Fort Myers (ROW2025-02619): Fort Construction Group of Naples, Inc. will be performing roadway improvements consisting of shoulder widening and asphalt improvements. The northbound and southbound lanes at the beginning of Cypress View Drive and Estero Parkway will be subject to lane closures on **Friday, July 17, 2026 from 9:00 AM to 3:30 PM.** For further information please contact Benjamin McVicker at (239) 450-0303 or Benjaminm@fcgflorida.com. Bradanna, Inc. will provide maintenance of traffic services.

2. Bridge Maintenances

Matlacha Drawbridge: Work on the Matlacha Mechanical and Electrical Repair project commenced on **August 25, 2025,** and will be ongoing until the **end of July 2026.** Workers will be intermittently present on the site but may not be seen for extended periods of time as work is required inside the tender house. While on site, motorists can expect to encounter construction workers and vehicles on the roadway, as well as deliveries and the removal of old equipment from the bridge. Please be aware that this is an active work zone, and drivers are asked to exercise caution when driving through the site. For further information, please contact Avelino Cancel at (239) 533-9400 or email: acancel@leegov.com.

Bridge #124025 - Lee County DOT Operations will perform bridge deck repairs on Buckingham Road. The job is scheduled to start on **June 22, 2026 to July 16, 2026,** weather permitting. Flagmen control single-lane closures from **9:00 AM to 4:00 PM.** For further information, please contact Carlos Hernandez at (239) 533-9400 or email: chernandez@leegov.com.

Bridge #124056 - Lee County DOT Operations will perform bridge deck repairs on Summerlin Rd. The job is scheduled to start on **June 29, 2026 to July 9, 2026**, weather permitting. Lane closures from **9:00 AM to 4:00 PM**. For further information, please contact Carlos Hernandez at (239) 533-9400 or email: chernandez@leegov.com.

Bridge #120129 - Lee County DOT Operations will perform bridge deck repairs on Pine Island Road NW. The job is scheduled to start **on July 6, 2026 to July 9, 2026**, weather permitting. Flagmen control single-lane closures from **9:00 AM to 4:00 PM**. For further information, please contact Carlos Hernandez at (239) 533-9400 or email: chernandez@leegov.com.

3. Street Lighting Maintenance

4. Landscaping – Tree Trimming

Del Prado Boulevard: Lee County DOT will be performing various landscape tasks on Del Prado Boulevard between Cape Coral Parkway and Hancock Bridge Parkway. Lane closures may occur between **9:00 AM and 4:00 PM**. Motorists should use caution as flagmen, workers, and equipment will be present. Work is scheduled to **begin April 6, 2026, and will be ongoing as resources and weather allow**. For further information, please call Bob DeBrock at (239) 533-9425.

5. Traffic Signal Maintenance

Old San Carlos Boulevard & Estero Boulevard (Fort Myers Beach): Lee County DOT - Traffic and its contractor DPI Experts has begun the permanent repairs of the traffic signal at Old San Carlos Boulevard & Estero Boulevard. The project includes the replacement of damaged pedestrian signal and street light foundations, including ADA Ramps and Detectable Warning Surfaces, pedestrian signals, streetlights, wiring, Traffic Signals, Traffic Signal Cabinet, and refreshment of Pavement Markings. **Construction hours will be 7:00 PM - 5:30 AM.**

- At this time crews are working on removing concrete and ADA Ramps and replacing foundations and pouring the new sidewalk and ADA Ramps. Pedestrians can expect pedestrian detours and drivers can expect intermittent lane closures when crews are removing and installing

concrete. Each corner will be done separately.

The work activities above are scheduled to occur, however unforeseen conditions and weather may affect this schedule.

Construction started on May 04, 2026, and the Estimated completion is Fall 2026. Motorists and Pedestrians are urged to use extra caution when traveling through the work zones. For further information, please contact Ryan Kirsch at LCDOTProjects@leegov.com

Lee Boulevard and Alvin Avenue/Westgate Boulevard, Lehigh Acres: Lee County DOT Traffic will be rebuilding the traffic signal on **Friday, July 10, 2026, from 8:00 PM to 4:00 AM.** The traffic signal will be dark and out of normal operation with police presence and temporary short lane closures. Motorists and pedestrians are urged to use extra caution in this area. For further information, please contact John Dalton at (239) 898-7853.